

Grantee: New York

Grant: B-13-DS-36-0001

April 1, 2014 thru June 30, 2014 Performance Report



Grant Number:

B-13-DS-36-0001

Obligation Date:**Award Date:****Grantee Name:**

New York

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$3,810,960,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$1,443,000,000.00

Estimated PI/RL Funds:**Total Budget:**

\$3,810,960,000.00

Disasters:

Declaration Number

FEMA-4085-NY

Narratives

Disaster Damage:

Hurricane Irene, Tropical Storm Lee and Superstorm Sandy caused unprecedented damage to the State of New York, exposing the risks coastal and river communities face in future storm events. 157,165 housing units were damaged, 300,000 businesses impacted, and 43,499 public infrastructure repairs and mitigation projects are needed due these three events. The total cost to repair damages is an estimated \$15,045,010,000, and an estimated \$5,424,920,000 is not covered by other federal programs or private insurance. Additionally, an estimated \$2,562,010,000 in mitigation costs is needed to protect vulnerable areas from future storm events and ensure that public systems like power, clean water, roads and transportation are operational faster than what was experienced in 2012. This does not account for infrastructure needs not currently funded by federal programs. This figure is likely to be higher once more communities assess their needed resiliency projects. Superstorm Sandy left hundreds of thousands of households without power, sewage leaked into waterways, protected coastal barriers were washed ashore from storm surge, and businesses were shuttered for weeks due to closed roads and subways. The CDBG-DR Program will address mitigation needs in coordination with FEMA's HMGP Program, EPA grants and other sources of funding. In total, there is an estimated \$7,986,950,000 in eligible unmet needs to repair and mitigate damaged housing units, businesses and infrastructure, based on the HUD methodology. The State estimates at least an additional \$7,755,252,000 that will be needed for recovery-related infrastructure projects. The State estimates that this additional \$7.7 billion in unmet needs may not be eligible for CDBG-DR funding, but have been identified nonetheless by State agencies as an unmet recovery-related need. The State continues to assess these unmet needs for CDBG &ndashDR eligibility. Therefore, the unmet need is likely above \$15,742,000,000. This excludes the housing and business needs of New York City.

Recovery Needs:

This section details the programs that are currently in place as well as new programs being implemented by the Governor's Office of Storm Recovery. Based on the State's revised unmet needs analysis for housing, economic development and infrastructure, programs and budgets have been adjusted herein based on the continuing recovery and rebuilding needs of communities. The State recognizes that there still will be additional unmet needs that are not fully addressed with this allocation. Overall, the Homeowner Programs which include the Owner-Occupied, Interim Mortgage Assistance and Buyout/Acquisition represent 85% of unmet needs and 88% of the allocation. Additionally, all rental programs represent 15% of the overall unmet needs and 12% of this allocation is dedicated to these programs. Therefore, unmet needs and program implementation will continue to be assessed as programs are implemented. The State is committed to both homeowners and renters and will work diligently in both programs address the needs of the community as they recover. The State will make adjustments as needed in further action plan amendments, as programs are implemented to ensure that to the extent feasible unmet needs of these communities are addressed.

Below is a breakdown of the percentage of funds allocated to each type of activity. While the State continues to have significant outstanding unmet needs, its current resources are allocated to address the priorities of the State's communities in repairing and hardening storm-damaged residential units, creating additional affordable housing, restarting businesses and rebuilding critical infrastructure throughout the state.

Housing

The housing programs were outlined in the initial Action Plan. This Action Plan Amendment makes some procedural and technical modifications to the housing programs to better reflect current implementation and policy updates.

The State initially allocated \$838,000,000 to a slate of housing recovery programs including homeowner reimbursement and rebuilding, rental rehabilitation and homeowner acquisitions and buyouts. Based on the unmet needs analysis, this amendment increases the State's total allocation to support the housing programs already under way.

New York State, through its contractors, is directly administering the housing programs for all impacted counties with the exception of



Rockland County. Rockland County, as a subrecipient, supports program delivery by providing intake services to homeowners and owners of rental property.

In adherence to HUD's guidelines, the State will ensure that all reconstruction or repair of substantially damaged buildings must incorporate Green Building Standards for replacement and new construction of residential housing. Further, non-substantially damaged buildings must follow guidelines in the HUD Green Building Retrofit Checklist to the extent feasible.

In addition, all of its housing programs include an opportunity to rebuild in a more resilient manner through elevation and/or mitigation efforts where appropriate.

The State is committed to assisting the unmet needs of the Public Housing Authorities. As outlined in the unmet needs section of this amendment, the State along with the PHAs and FEMA are still in the process of assessing their unmet needs. As these needs are identified, the state has committed up to \$10 million dollars asu

Recovery Needs:

on plan to assist these authorities. The State has identified areas in the Multi Family/Affordable Housing Fund; the State Housing Assistance Relief Program; the Community Reconstruction Program and the Non Federal Share Match Program under the infrastructure program which are available to address these needs.

New York Rising Housing Recovery Program

This program was approved in the State's initial Action Plan. The following documents programmatic changes being requested through this Amendment. This Amendment will serve to increase the amount of funding available to the program as well as provide additional clarity on the previously approved program.

Activity Type: Repair/replacement of residential owner-occupied structures

National Objective: Low and Moderate Income or Urgent Need

Geographic Eligibility: Disaster-declared counties outside of New York City

Eligible Activity: Sec. 105 (a) (4) (8) 42 U.S.C. 5305(a)(4)

Eligible Applicants:

This program is available to owners of one- and two-unit owner-occupied homes located outside of New York City with damage from any of the three named storms. These properties must be the owner's primary residence as defined by New York State including Condominiums, Co-Ops and Garden Apartments.

Use of Funds:

The New York Rising Housing Recovery Program includes the following components:

- Reimbursement: The program provides reimbursement for eligible costs incurred by homeowners for the repair of their home.
- Repair: The program pays for approved and eligible costs as the home is repaired.
- Reconstruction: When a home is substantially damaged, the program will pay for the eligible costs of reconstruction of the home.

The program covers costs for the repair or replacement of damage to real property (including mold remediation); replacement of disaster-impacted non-luxury residential appliances; and environmental health hazard mitigation costs related to the repair of disaster-impacted property. As outlined in the initial Action Plan, elevation is required for properties located in the 100-year floodplain and whose homes are substantially damaged. For homeowners not required to elevate, but interested in this protective measure, the program has implemented an optional elevation component within the program. In addition, the program will also offer optional mitigation measures which includes, but is not limited to, the following:

- Elevation of electrical systems and components,
- Securing of fuel tanks,
- Use of flood resistant building materials below base flood elevation (retrofits to be limited in scope to be cost effective),

Recovery Needs:

- ; Installation of flood vents,
- Installation of backflow valves, and
- Installation of roof strapping.

Maximum Award:

Following the analysis of the needs of the affected communities and the availability of funding, the program has set the following cap amounts and allowances:

- Base Cap: The base cap amount for single-family repair and/or reconstruction coverage is \$300,000.
- Low and Moderate Income Allowance: Homeowners who are identified to be low or moderate income (total household income is less than or equal to 80 percent of area median income) will qualify for an increase of \$50,000 in the cap amount. (\$300,000 Base + \$50,000 LMI = \$350,000 base cap).
- Elevation Allowance: Homeowners with damaged properties within the 100-year floodplain are eligible for up to a \$50,000 increase in the base cap amount for elevation.
- Optional Mitigation Measures: Homeowners will be eligible for optional mitigation measures of up to \$30,000 within the applicant's cap.

Eligibility Criteria:



- Homes must be the primary residence of the applicant.
- Applicant must have owned the home prior to the disaster event.
- Each applicant will go through the verification of benefits process and assistance shall be for unmet repair needs after accounting for all Federal, State, local and/or private sources of disaster-related assistance, including, but not limited to, homeowners and/or flood insurance proceeds per the Stafford Act.
- Household income will be required for reporting purposes, even for those households assisted under the national objective of urgent need.

Program changes and clarifications:

- In implementation, the New York Rising Housing Program combines the previously named Recreate New York Smart Home Repair and Reconstruction Program and the New York Smart Home Resilience Program into one program.
- The program is delivered on a first come, first serve basis. However, the State is committed to providing any additional assistance needed for processing applications of all homeowners including LMI, those with a disability, elderly households, households currently enrolled in DHAP and those with limited English proficiency.
- The State has initiated a robust final inspection process which will ensure homes are completed to program standards, and therefore are not requiring homeowners to own their home after the rehabilitation is complete. All of the requirements are outlined in the program manual.

Recovery Needs:

is executed by all owners.

As part of administering this program, the State will provide funding assistance to service providers whose resources are needed to recover housing. Municipalities are being given funding to expand code enforcement capacity to expedite rebuilding activities. Additionally, the State is funding legal services for low and moderate income applicants to assist homeowners in overcoming legal obstacles to receiving necessary assistance to recover from losses incurred from the disasters.

Municipal Support Program

Eligible Activity: Public services 105(a)(8)

Budget: \$6,000,000 (as part of the Home Repair and Reconstruction Program)

With the majority of the applicants to the New York State Rising Housing Recovery Program concentrated in specific counties, the State anticipates that municipalities within these counties will have to bear costs that are directly tied to the rebuilding effort. The State believes local municipalities will require substantial assistance in their permitting offices in order to process and produce an increased number of inspections and permits. Therefore, New York State has developed a program as part of the Homeowner Program to provide grant funds to municipalities in damaged counties to reimburse them for costs including but not limited to salaries, permitting and inspections as they relate to applicable storm-damaged homes. The State has allocated funding to support the municipalities to help eliminate any impediments at a permitting level to ensure homeowners are in compliance with the program.

Legal Services

Eligible Activity: Public services 105(a)(8)

Budget: \$4,500,000 (as part of the Home Repair and Reconstruction Program)

The State has engaged in subrecipient agreements with both Hofstra University and New York Legal Assistance Group (NYLAG) to provide pro bono legal services to families in Nassau, Suffolk and other areas outside of New York City affected by the disasters. The provision of legal services are being provided to potential applicants of the housing programs that are residents impacted by Superstorm Sandy in order to eliminate barriers to their entry into the State's housing programs and to their rebuilding efforts. Both agencies will place particular emphasis on outreach to immigrant communities, low-income communities and other vulnerable populations. The NYLAG Storm Response Unit staff speaks sixteen languages and has the ability to arrange for translators for additional languages if needed. This funding allows funding allowed these entities to provide legal aid to homeowners navigating insurance claims processes, avoid fraud schemes, and make decisions regarding construction contracts. The NYLAG Storm Response Unit currently has intake clinics in Long Island to meet with clients out in the field. They send staff to storm-related public outreach events as they occur. This includes including staffing the Disaster Recovery Fairs hosted by Nassau County in the effort to raise awareness of the New York Rising program and facilitate enrollment.

Interim Mortgage Assistance Program (IMA)

Activity: Homeowner assistance

Recovery Needs:

Activity: Homeowner assistance

National Objective: Low and Moderate Income or Urgent Need

Geographic Eligibility: Disaster-declared counties outside of New York City

Eligible Activity: Sec. 105 (a) (8) 42 U.S.C. 5305(a)(8), as amended FR 5696 and 5697 (VI) (B) (30)

Program Description:

Because of damage from Hurricane Irene, Tropical Storm Lee and Superstorm Sandy, a substantial number of households have been and are currently unable to inhabit their primary residences. Many of these displaced families are struggling to pay a mortgage on the still damaged home while paying for interim housing costs. Homeowners continue to bear this financial burden.

In November 2013, HUD approved Action Plan Amendment No. 4 to allow the State to develop the Interim Mortgage Assistance program. Based upon analysis of current applicants, it is anticipated that approximately 4,000 households have been or will be both displaced and forced to pay the costs of their primary mortgage, or an equivalent housing cost such as property taxes, and simultaneously pay the costs for their temporary living residences. These homeowners have been living with an increased burden of the costs of daily life and their own



recovery efforts. Many of these homeowners have already expended all of their FEMA resources, exhausted available mortgage forbearance and utilized whatever rental assistance was provided by their insurance companies. New York State wants to prevent families from going into default on their mortgage payments while they continue to rebuild. New York State has developed this program to help cover the short-term mortgage costs or equivalent housing costs so that homeowners do not lose their homes as a result of the storms.

This Action Plan Amendment modifies the program to include the following changes:

- The award was previously based on a formula that calculates the lesser of the monthly mortgage or the additional temporary housing payment.
- The award will now be calculated based the monthly mortgage amount of their primary residence damaged by the storm and proof of an additional housing payment (rental payment receipt or hotel receipt) for that month.
- All other provisions of Action Plan Amendment No. 4 remain the same

The rationale for changing the calculation of the payments is to assist homeowners to avoid foreclosure while rebuilding their homes.

New York Rising Buyout Program

This program was approved in the State's initial Action Plan and is currently operational. This amendment provides clarity on the program description and increases the budget to meet demand for the program.

Activity Type: Voluntary Buyout or Acquisition of one- and two-unit homes

National Objective: Low and Moderate Income, Slum and Blight or Urgent Need

Geographic Eligibility: All applicants' damaged property must have been their primary residence at the time of the disaster.

Recovery Needs:

red counties. Additionally, the program may acquire vacant land within targeted areas. New York City's boroughs are included as eligible counties for the purposes of the Buyout program.

Eligible Activity: Sec. 105 (a) (1) (2) (4) (11) (24) 42 U.S.C. 5305(a) (1) (2) (4) (11) FR 5696-01 (VI) (B) (31)
Program Description:

In accordance with the notice governing the use of these funds, properties purchased as a "buyout" will be maintained in perpetuity as coastal buffer zones, while properties purchased as "acquisitions" will be eligible for redevelopment in the future in a resilient manner to protect future occupants of this property. The post-purchase fate of most acquired properties will be determined by the State, in consultation with local officials, to ensure these properties best serve the future goals of the community. In some cases, the properties will remain undeveloped and be transformed into parks or other non-residential uses, while in most cases they will be redeveloped in a resilient manner. The final disposition plan will be further detailed by the State in the acquisition program guidelines, but disposition may include: the sale of property through a fair market value and competitive process; the conversion of the property into public green space; and/or the donation of property to an eligible recipient to carry out eligible activities.

The State will use the 2013 FHA loan limits as the ceiling for the purchase price for properties that participate in this program.

Buyouts

The New York Rising Buyout Program will include the purchase of eligible storm-impacted and substantially damaged properties inside the floodplain in storm-impacted areas. Substantially damaged is defined as damage equaling 50% of the pre-storm fair market value (FMV) of the property.

Certain highest risk areas in floodplains, determined to be among the most susceptible to future disasters and therefore, present a greater risk to people and property, will be identified by the State and its local partners as enhanced buyout areas (see below). The State will conduct purchases inside of the enhanced buyout areas as "buyouts," whereby they will be eligible for purchase starting at 100% of the property's pre-storm FMV, plus available incentive(s) as outlined below.

Enhanced Buyout Areas

Enhanced Buyouts in select pre-defined targeted buyout areas, which will be determined by the program will include an incentive(s) ranging from 5%-15% on top of the pre-storm FMV of property acquired through the buyout program. Reconstruction may not occur on lots in these areas. Lots will be maintained as coastal buffer zones or other non-residential/commercial uses. This program may also include acquisition of vacant or undeveloped land in these targeted areas.

Incentives

5% -Relocation Incentive: The State will provide this incentive to residents who participate in a buyout inside an enhanced buyout area if they permanently relocate and provide evidence of the purchase a new primary residence within the same county in which the property is located. Residents of New York City will be eligible for this incentive if they permanently relocate and purchase a new primary residence anywhere within the five boroughs of the City. The rationale for such an incentive is to protect and preserve the community while, at the same time, facilitating the reclamation of land in high risk areas for natural protection against future damage.

Recovery Needs:

In the event a homeowner who has received CDBR-DR funds for a buyout locates a residence outside the same county in which their storm-damaged property is located, but is within the state of New York, that homeowner can file a hardship request to still receive the 5% relocation incentive. The state recognizes that the impact of the storm on some families has caused them to relocate based on extenuating circumstances not allowing them not to return to their pre storm county. The hardship will request that they receive the 5% relocation payment even in if the homeowner purchase the new home outside the county of origin. As noted in this section for the 5 boroughs of NYC relocation is



eligible within all 5 boroughs, and all areas outside of NYC the relocation is limited to the county of origin.

The homeowners must submit a statement outlining the challenge for relocating within their county of origin. They must also sign a Declaration of Hardship form that documents the submission of a statement of hardship. All Declaration of Hardship Forms will be reviewed and approved by program staff on a case by case basis.

10% Enhanced Buyout Incentive: In an effort to relocate homeowners out of the high risk enhanced buyout areas and to protect as many as possible from future disasters—the State will seek the maximum level of homeowner participation by offering this individual incentive so that as much land as possible within these areas can be returned to and reclaimed by nature. This level of incentive was selected in order to ensure that a sufficient incentive is available, as the number of properties involved will need to be significant in these areas to produce the intended outcome.

10% Group Buyout Incentive: In the rare areas in which the purchase of a group of properties together makes sense in order to re-purpose that area, the State believes that graduated incentives are an essential component to induce homeowners to sell their properties. Outside of the enhanced buyout areas, the State may, in rare circumstances, provide a 10% Group Buyout Incentive to certain very limited clusters of homeowners (i.e., two to ten consecutively located properties) whose properties are located inside the floodplain but not inside an identified enhanced buyout area. This incentive may be necessary in certain rare cases to facilitate the reclamation of a concentrated area of high risk properties and to avoid the patchwork effect of purchasing all but one or two properties inside such a cluster of properties.

Assistance shall be for property purchased after accounting for all federal, state, local and/or private sources of disaster-related assistance, including, but not limited to, homeowners and/or flood insurance proceeds.

Acquisitions

The State intends to conduct most purchases outside of the enhanced buyout areas as “acquisitions,” as defined by HUD, whereby purchase price is at least the fair market value of the property. The Acquisition Program

Recovery Needs:

It will include the purchase of eligible substantially damaged properties inside the 100 to 500-year floodplain in storm-impacted areas. For many homeowners there is a concern about being able to afford the costs of relocation to another equivalent housing situation which makes them reluctant to move out of their way. Such assistance is necessary to enable homeowners inside flood-prone areas who have sustained damage to their primary residence and are otherwise unable or unwilling to repair their home, to relocate to a safer, less flood-prone area within the county. Furthermore, this assistance recognizes the uncertainty of post-storm values of storm-damaged homes, relative to the high costs associated with relocation, therefore affording homeowners the maximum amount of assistance necessary to make this life-altering change.

In the current program, as approved in the initial Action Plan and Action Plan Amendment No. 3, the program provided for a relocation incentive to homeowners in the Acquisition Program that covered the difference between pre- and post-storm value. Under APA No. 6, the State will no longer provide the relocation incentive. In order to address the homeowners needs for relocation, the program will now provide homeownership assistance to ensure that homeowners can relocate into an equivalent circumstance.

For existing transactions where a contractual offer has been made under the Acquisition Program approved by HUD in Action Plan Amendment No. 3, the State will continue to follow this process. However, once APA No. 6 is approved and codified in an updated grant agreement from HUD, the State will take the necessary steps to transition to the changes in the program outlined below. All transactions moving forward will follow that process.

Homeownership assistance may include but is not limited to:

- Subsidized interest rates and mortgage principal amounts, including making a grant to reduce the effective interest rate on the amount needed by the purchaser to an affordable level. (The funds granted would have to be applied towards the purchase price.)
- Finance the cost of acquiring property already occupied by the household at terms needed to make the purchase affordable.
- Pay all or part of the premium (on behalf of the purchaser) for mortgage insurance required up-front by a private mortgagee. (This would include the cost for private mortgage insurance.)
- Pay any or all of the reasonable closing costs associated with the home purchase on behalf of the purchaser.
- Pay up to 100% of the down payment required by the mortgagee for the purchase on behalf of the purchaser.
- Additional relocation expenses such as moving or storage costs
- The state will also explore other options of assistance such as mortgage guarantees

All customary costs associated with the acquisition of property, including appraisal, legal, survey, title preparation and insurance,

Recovery Needs:

may be paid using this source of funds.

Demolition costs may also be paid using this source of funds.

Site work and property maintenance costs, including environmental remediation, grading and security, may also be paid using this source of funds.

Households earning less than 80% of the area median income will be prioritized in the order of processing applications for assistance.

New York Rising Rental Buildings Recovery Program

The State has re-categorized the rental housing programs outlined in its original Action Plan to simplify implementation. These programs will continue to effectively provide the same type of assistance to the same categories of rental properties and populations as originally proposed in the initial Action Plan. This amendment expands the scope of available assistance and increases the budget for the Rental Buildings Recovery Program.

Based on the public comments, as well as further review of the unmet needs analysis, received during the public comment period, the state has altered the rental housing budget to increase the New York Rising Rental Buildings Program by \$25,000,000 to provide for the repair,



development and mitigation of rental units within the impacted areas. While the state estimates there are still outstanding needs for affordable rental within the impacted communities, within the Multi-Family/Affordable Housing Fund, it is envisioned that the allocation of CDBG-DR funds dedicated to rental will be leveraged both by tax-exempt private activity bonds (PAB) and, 4% low income housing tax credits, 9% tax credits, and private financing.

Activity Type: Rental Rehabilitation/Reconstruction

National Objective: Low and Moderate Income, Urgent Need, or Slum and Blight

Geographic Eligibility: Disaster-declared counties outside of New York City

Eligible Activity: Sec. 105 (a) (1) (4) 42 U.S.C. 5305(a)(4) New Construction: FR-5696-N-01(VI)(B)(28)

Program Description:

The New York State Rental Housing Recovery Initiatives are now broken into two major Programs.

- The Small Rental Properties Program, is designed to assist storm-damaged Small Rental Properties. It contains two program components: The 1-4 Unit Rental Housing Recovery Program and the 5-7 Unit Rental Housing Recovery Program.

- The Multi-Family/Affordable Housing Program is designed to assist larger rental housing properties, i.e. those with 8 or more units. This Program will support both the preservation (i.e. rehabilitation/mitigation) of governmentally assisted affordable housing developments that were damaged by one of the three covered storms, as well as the production of new affordable housing developments designed to help replace the rental units lost through the storms.

The initial Action Plan provided for rehabilitation/reconstruction and mitigation assistance for one- to two-unit rental properties through the New York State Rental Housing Program serving homeowners. Owner-occupied properties with two units (th

Recovery Needs:

se with one homeowner unit and one rental unit) will continue to be assisted through the homeowner program. However, single-family rental properties and two-family rental properties will now be addressed within a component of the rental program specifically designed to assist small rental properties with between one and four units. At the same time, the original Small Multi-Family Repair and Reconstruction Program and the Small Multi-Family Mitigation Program were both designed to assist three- to seven-unit properties, have now been broken into two separate components as follows: properties with five- to seven-units will be served through a new 5-7 unit program component while properties with 3 to 4 units will be served along with 1-2 unit rental properties through the 1-4 Unit Rental Housing Recovery Program mentioned above.

In addition, the State has determined that it is more efficient and cost effective to provide assistance for Rehabilitation/Reconstruction and assistance for Mitigation in a coordinated fashion through the same program component rather than through separate initiatives as originally outlined. Consequently, the newly formed 1-4 Unit Rental Recovery Program and 5-7 Unit Rental Recovery Program will provide owners with assistance for both repair/reconstruction and elevation/mitigation.

The original Action Plan also outlined a program to assist larger multi-family rental properties, i.e. those with 8 or more units. This program was designed to support the mitigation and rehabilitation of storm-damaged projects that primarily serve low- and moderate-income tenants. The State will now be addressing the category of large multi-family properties more comprehensively through its Multi-Family Affordable Housing Program, which will support both the preservation of existing multi-family affordable properties as originally conceived, and the production of new affordable housing units in areas that lost significant numbers of rental housing units due to one of the three named storms.

In keeping with HUD guidance in the March 5, 2013, Federal Register, all assisted projects will adhere to the applicable Green Building Standards for reconstruction and rehabilitation.

Detailed Description of the State's Current Rental Housing Initiatives

The Small Rental Properties Program: This has two program components: The 1-4 Unit Rental Housing Recovery Program and the 5-7 Unit Rental Housing Recovery Program.

The 1-4 Unit and the 5-7 Unit Rental Housing Recovery Programs are designed to restore small residential rental properties that were damaged by one of the three named storms. These programs will be available to owners of damaged small residential rental properties located outside of New York City. While they are designed to serve different size properties, these two initiatives will utilize similar program structures and policies. Both programs will operate under the following guidelines:

- The program will cover costs for reimbursement of eligible repair/replacement costs; the repair/replacement of damaged real property; replacement of disaster-impacted on-luxury residential appliances and environmental health hazard mitigation costs related to the repair of disaster-impacted property

Recovery Needs:

- The programs will also cover costs (including elevation) to mitigate future damage for those properties that are located within a 100-year floodplain.

- Assistance will be for unmet repair/reconstruction and elevation/mitigation needs after accounting for all federal, state, local and/or private sources of disaster-related assistance, including, but not limited to, SBA awards, property owners' and/or flood insurance proceeds.

- Assistance for repair and elevation funding will be capped at the lesser of a specified dollar amount to be determined by New York State, or the actual unmet repair, and elevation need as described above. To direct sufficient levels of assistance to those most in need, a higher overall dollar cap amount may be applied to those households owned by low or moderate-income households and/or those properties serving LMI renter households, where the need is justified.

- Household income will be required for all tenants in affordable units for reporting purposes even for those projects assisted under the national objective of urgent need.

- Priority will be given to owners of buildings where a minimum of 51% of the units are occupied by or will be occupied by low- and



National Objective: Low and Moderate Income

Location Description: Disaster-declared counties outside of New York City

Program Description:

The impact of Hurricane Irene, Tropical Storm Lee and Superstorm Sandy on the most vulnerable populations cannot be overlooked. Many households, especially rental households, that evacuated or whose homes were damaged by the storms were near the edge of sustainability prior to the storms. Therefore, the Governor's Office of Storm Recovery is committed to assisting vulnerable populations by providing renters with opportunities for rental assistance and assistance covering utility payments or investing in their resilient public housing units damaged during the storms. This program will not duplicate other sources of rental assistance.

Recovery Needs:

.

Eligible Activities:

CDBG-DR funds under SHARP include but are not limited to the following:

- Rent/utility payments, deposits and arrears, moving and storage expenses, and emergency hotel housing, as necessary.
- Assistance to public housing units for damage repairs as a result of the storms
- Additional CDBG-DR eligible assistance as needed to those entities and service providers who assist vulnerable populations.

Eligible Applicants: The eligible applicants for the CDBG-DR programs will be homeless or at-risk individuals and families whose household income is 80% or less of Area Median Income (AMI), who were: displaced by Hurricane Irene, Tropical Storm Lee and Superstorm Sandy and are at risk of homelessness. For the purposes of rental assistance provided under this program, homeless is defined as a household which is unable to secure permanent and stable housing without special assistance. In addition, Public Housing Authorities and landlords who own affordable housing units are also eligible for this program. Additional information on the eligible applicants and criteria will be available in future Action Plan Amendments and program guidelines.

>

New York Rising Economic Development and Revitalization
The State's Economic Development programs were approved in the State's initial Action Plan and are currently operational. This Amendment adds an eligible activity, Economic Revitalization and reallocates a portion of the budget under this program for the same activities to be conducted under the New York Rising Community Reconstruction Program to provide local communities funding to implement community-driven economic development projects.

The State is currently implementing a series of economic development programs to support the continued recovery of its communities including:

- The Small Business Grant and Loan Program provides small businesses the financial support needed to stabilize their business operations. To date, the Small Business Grant and Loan Program has awarded 412 grants for a total of \$6,500,000. The State is committed to the recovery of small businesses and intends to use this second allocation to continue that assistance.
- The Coastal and Seasonal Tourism Industry Programs, which are being implemented in tandem with the Small Business Grant and Loan program, targets resources to these heavily impacted industries.
- The Tourism Marketing Program provides critical promotion of impacted communities, many of which rely on tourism dollars as part of their economy.
- The Business Mentor NY Program plans and provides mentorship support to small businesses to give businesses the tools to continue recovery and grow

&nbs;p>p></>his Amendment also activates the Economic Revitalization as an eligible activity to increase the potential to

Recovery Needs:

upport the resurgence of the economy at the local and state level. For the purposes of the programs detailed herein, economic revitalization is not limited to activities that are "special economic development" activities under the HCD Act, or to activities that create or retain jobs. For CDBG-DR purposes, Economic Revitalization can include any activity that demonstrably restores and improves some aspect of the local economy; the activity may address job losses, or negative impacts to tax revenues or businesses. All Economic Revitalization activities must address an economic impact(s) caused by the disaster (e.g., loss of jobs, loss of public revenue).

Activity Type: Economic Revitalization and planning

National Objective: Low and Moderate Income, Urgent Need, or Slum and Blight

Geographic Eligibility: All damaged declared counties

Eligible Activity:

Economic Development Sec. 105(a)(2), (8),(14), (15), (17), (21), (22) 42 U.S.C. 5305(a)(14) (15) (17) (22); Economic Revitalization FR–5696–N–01 (VI) (D); Tourism FR–5710–N–01 (ii) (3); Planning Sec.105(a) 12 or 24 CFR 507.205



Program Description:

This program will enable a broad spectrum of activities to support the varied needs of communities recovering from the disaster. Current economic development efforts are limited to small business grants, loans and mentorship planning activities. By expanding assistance to include a comprehensive range of economic development activities, the State and local governments will have the opportunity to address economic impacts of the disaster in such a way that aligns with the long-term economic development goals of impacted communities. Additional activities supporting the business sector may include: small business technical assistance, commercial redevelopment or enhancement, development of public facilities related to economic development, industry cultivation and/or preservation, workforce training or development, planning for economic growth and other activities to catalyze the state's economic recovery. Eligible activities may also include infrastructure development for economic purposes as well as mitigation, resiliency and green building efforts to protect, strengthen and increase efficiency of such investments. It is through this comprehensive approach to revitalization that the State will be able to support its communities as they rebuild and grow.

Eligible Applicants:

Eligible applicants can include local governments and nonprofits as well as the State.

Eligible Activities:

Economic Revitalization efforts enable a multi-pronged approach to ensure the businesses in New York's most impacted areas are provided the support they require, including:

- Coordination of priority projects and key economic revitalization needs identified within the Community Reconstruction Plan
- Planning related to business mentoring programs and evaluation of economic development

Recovery Needs:

Key priorities

- Financial support to impacted communities for economic revitalization efforts including, but not limited to:
 - Financial and technical assistance to microenterprise, small and medium-sized businesses
 - Prioritized economic revitalization assistance to impacted LMI communities
 - Workforce training in key economic growth sectors
 - Development of high-growth industry clusters
 - Revitalization and preservation of key legacy sectors such as agriculture, aquaculture, fisheries
 - Enhancement of recreational and cultural venues and organizations to increase job opportunities and increase local tax revenues
 - Rebuilding and expansion of infrastructure to attract and retain businesses and improve job access
 - Rebuilding and development to mitigate and increase resiliency for future impacts
 - Conducting planning activities to develop comprehensive revitalization and development plans
 - Enhancement of public facilities promoting economic development, including but not limited to: streetscapes, lighting, sidewalks, other physical improvements to commercial areas, and other activities for transformative projects such as property acquisition, demolition, site preparation and infrastructure repair and installation

>

New York Rising Community Reconstruction Program (NYRCR)

Through its ground up planning process, the New York Community Reconstruction Program has identified numerous infrastructure, housing and economic development initiatives which will be implemented through this program. The revised budget shifts funds from the New York Rising Economic Development Program into the New York Rising Community Reconstruction Program to cover community-driven projects. The cross-cutting projects preliminarily identified through the community reconstruction plans include housing and economic development projects, but most have been initially identified as public facilities and public works infrastructure projects. This move depicts a continued commitment by the State to meet the unmet development needs of its communities.

Activity Name: New York Rising Community Reconstruction Program (NYRCR)

Type: Infrastructure, Housing, Economic Development, Planning

National Objective: Low and Moderate Income, Urgent Need, or Slum and Blight

Geographic Eligibility: Disaster-declared counties including New York City

Eligible Activity: </gt;

&t;&t;mpnbsprogram Description

Recovery Needs:

As approved in the initial Actin Plan, the state allocated \$25,000,000 to support planning efforts of 45 committees that represent 102 storm-damaged communities across the state. In January 2014, the State made available an additional \$7,000,000 for planning efforts for an additional 22 communities which are either being added into the Phase 1 planning process or will start a new, Phase 2, planning process. The communities participating in the NYRCR program were selected principally using FEMA Individual Assistance (IA) Full Value Loss (FVL) claims obtained in March 2013, as well as community populations measured in the 2010 census. The State based its original selection of communities on an initial analysis of the most impacted communities from the three named events. The initial planning process began with 45 communities. As new data became available the State updated its analysis of the most damaged communities. The result was the addition of 22 communities to the portfolio of the NYRCR program. This approach allowed New York State to identify both the overall hardest hit



communities as well as smaller communities that suffered disproportionate damage and would not necessarily have qualified under total damage estimates because of their size.

In both Phase I and Phase II of the planning process, each community is led by a planning committee consisting of a cross-section of local civic, business and nonprofit leaders who participate on a voluntary basis. The CDBG-DR funds are used to hire teams of professional planning consultants to support these communities in their planning efforts. As part of the planning process, committees are required to hold public engagement meetings to gather input from communities. To date, the NYRCR program has held at least 400 meetings and public hearings throughout the communities and will continue this robust outreach in Phase II.

Upon completion of the planning process, each community will present a reconstruction plan to the State. Once the reconstruction plans are submitted, the Governor's Office of Storm Recovery will then work to ensure implementation of a number of projects included in the plans that are deemed eligible for CDBG-DR funding. The State anticipates final plans will also include projects that are not CDBG-DR eligible. There is a commitment by the State to continue to work with the committees to look for alternative funding sources for these projects.

Under this second allocation, the State will increase the NYRCR budget to more than \$650 million dollars of CDBG-DR funds to support the implementation of community-developed resiliency projects as a result of the planning process. The State will only fund projects that address a recovery need arising from the disaster(s), meet a DBG ntional objective and constitute an eligible CDBG activi. Additionally, a set-aside of \$24,000,000 of these funds will be made available to Phase 1 communities through a competitive process for the most innovative practices in categories such as public engagement, green infrastructure, and protection of vulnerable populations. It is estimated that eight Phase One awards will be made through the competitive fund. For Phase Two, the Governor's Office of Storm Recovery will set-aside \$3,500,000 for the competitive process outlined above.

Implementation Approach:

Recovery Needs:

As the committees draft their final reconstruction plans, they will be tasked to identify "Priority Projects" where CDBG-DR dollars are intended to be the full or partial source of funding for the project. The Governor's Office of Storm Recovery will review and provide guidance on proposed CDBG-DR projects. In an effort to develop resilient, cost effective and successful projects for implementation, the Governor's Office of Storm Recovery is also partnering with the Department of State to engage the Governor's Regional Economic Development Council State Agency Resource Teams (SARTs) to provide additional review of projects and guidance to the committees.

After the final submission of the NYRCR reconstruction plans, the Governor's Office of Storm Recovery will begin the implementation process. The State will conduct a formal review of CDBG-DR eligible eligibility for project. The State will also conduct an initial feasibility analysis of the projects. Further, the State will seek to work with the most local unit of government of community-based organization which has the capacity to implement projects. In addition the state may engage state agencies, units of local government, public benefit corporations and local nonprofit organizations in the implementation of these projects where it will be useful. The State may also group like projects and projects which share regional boundaries to create a reasonable and cost effective implementation process when applicable. The State will further outline the implementation process as well as the selection process for the entities who will implement these projects in the New York Rising Community Reconstruction program policies and procedures.

Eligible Applicants:

The State intends to engage both units of local government and local nonprofit organizations, as well as appropriate state agencies, authorities and public benefit corporations, to carry out these projects.

Eligible Activities:

To the extent activities are disaster recovery related and part of the Community Reconstruction plans submitted to the State, eligible activities for this program include, but are not limited to the following:

- Acquisition of real property, public facilities and improvements, clearance, rehabilitation, reconstruction, and construction of buildings;
- Removal of architectural barriers to access by the elderly and handicapped;
- Disposition of real property, including costs associated with maintenance and transfer of acquired properties;
- Provision of public services, schsobraing

pgt; nbsp; Infrastructure projects including but not limited to payment of the non-federal share of other federal matching grant programs;

- Relocation associated with projects that utilize one or more of the other eligible activities listed here;
- Activities carried out through nonprofits;
- Assistance to neighborho

Recovery Needs:

d-based organizations, locl developmentorporations, ad nonprofits seving the development needs of communities; and

- Energy efficiency/conservation programs.

Economic Revitalization activities, as listed in the above Economic Development section, may also be utilized within the implementation of the Community Reconstruction Program.

New York Rising Infrastructure Program

The State's Infrastructure Program has been previously approved. The program below provides a reorganization of how the State will deliver these program components. It also increases the budget for the program to address identified unmet needs that must be addressed to rebuild and repair impacted infrastructure and to make New York's storm-impacted infrastructure assets more resilient to future storms events.

Activity Type: Public Infrastructure and Facilities and Local Government Support

National Objective: Low and Moderate Income or Urgent Need

Eligible Activities: Public facilities 105(a)(2); Code Enforcement 105(a)(3); Clearance 105(a)(4); Public services 105(a)(8); Non-federal share 105(a)(9) Energy Use Strategies 105(a)(16); 42 U.S.C. 5305(a)(2); 105(a) 12 or 24 CFR 507.205

Geographic Eligibility: Disaster-declared counties

Program Description:



The State's Infrastructure Program, as approved in the initial Action Plan, supported the use of CDBG-DR funds to cover state and local governments' share of the match required by federal programs on recovery projects as well as rebuilding or mitigating critical infrastructure systems. This Action Plan Amendment continues these activities but provides a new structure for program implementation. The Action Plan Amendment also increases the budget for infrastructure by \$430 million, to a total of more than \$700 million to support match payments and infrastructure rebuilding and mitigation. The State's CDBG-DR resources will not be used to cover match payments for projects within New York City, with the exception of projects that may be state-owned and either located in-part or in-whole within New York City. The State will, however, cover infrastructure projects in New York City communities that are part of the New York Rising Community Reconstruction Program outlined in the previous section. In addition, the State will only fund projects that address a recovery need arising from the disaster(s), meet a CDBG national objective and constitute an eligible CDBG activity.

New York's infrastructure assets are still in the early phases of recovery from Hurricane Irene, Tropical Storm Lee and Superstorm Sandy. Across the disaster region, EA pro worksheets are still being developed for a wide range of projects with costs ranging from less than \$20,000 for small repairs, up to estimates that exceed \$750 million for a single large project. Similarly, the full impact and cost to repair New York's storm-impacted transit and transportation systems, which drive both regional and national economies is still being assessed by other federal agencies.

The increase in budget was based on an updated unmet needs analysis as well as consultation with state agency partner

Recovery Needs:

, local and county government officials, other public entities, and community leaders. The unmet needs analysis confirmed what the State identified immediately after Superstorm Sandy; the resources required to rebuild damaged infrastructure and mitigate against future storms, far exceeds available resources.

As the State continues to work with federal partners to access available repair and mitigation funds, it will focus on repairing, replacing and increasing resiliency of recovery-related activities to publically-owned critical infrastructure assets in the energy, transportation, water and waste-water sectors. The State will also support projects that restore, enhance and make more resilient the region's natural resource assets which provide a natural line of defense to safeguard communities against future disasters. In all infrastructure efforts, the State will support green infrastructure alternatives. Currently, the State has committed to address storm-related recovery costs for the Bay Park Waste-water Treatment Facility in Nassau County once the assessment of damage is completed through the FEMA Public Assistance program. The State also intends to support the proposed ocean outfall pipe for this facility if engineering and other technical studies indicate that this project is warranted. The State continues to work with FEMA and other federal partners to assess the outstanding needs of other large infrastructure projects such as the Long Island Power Authority (LIPA), other water and waste-water facilities, transportation hubs and transit networks.

The State will undertake planning related to infrastructure programs including resiliency studies, individual project plans, environmental assessments, program design, strategies and action programs to implement plans, development of policies and procedures, and evaluation of the progress of projects in meeting goals and objectives.

Planning activities that relate to specific programs could be considered program delivery costs, but in some cases the State will identify them as program planning costs.

As previously mentioned, the State will conduct a risk analysis of "covered" infrastructure following HUD's guidance in the Federal Register notice. Currently, the State has identified projects that meet this threshold, the Bay Park Waste-water Treatment facility and LIPA's storm-impacted energy system. The State also anticipates paying the non-federal share match to repair a series of bridges which will be considered as a "Covered Project."

The State included Bay Park and other infrastructure projects that are part of the non-federal share program to ensure transparency in the amendment process. The Long Island Power Authority (LIPA) and Nassau County Bay Park Wastewater treatment facility restoration projects rank in terms of dollars as among the largest single awards in FEMA history. These projects are utilizing a new Sandy specific FEMA Alternative Pilot Program process. Currently, FEMA has yet to provide to the State the finalized plan for what repair, restoration and mitigation will be covered. However, even without a final plan from FEMA and as required by the November 18th notice, the State continues to take an active role among the grantee states in participating in the Federal Inter-agency Task Force Resilient

Recovery Needs:

Group includes the covered project revisions. If any projects deemed a covered project, the State will seek HUD approval for these and all covered projects.

The Infrastructure Program is organized into three sub-programs. A brief overview of these components are below. Further program details are provided in the program policies and procedures.

Non-federal Share "Match" Program

This component is designed to assist eligible public entities to pay the non-federal share, or "match," for federal disaster recovery programs and was approved in the initial Action Plan. FEMA's Public Assistance Program requires the State to pay a 10% fee to match 90% of the investment on projects from the agency. Currently, nearly 3,000 projects have been approved by FEMA with over 1,000 eligible applicants. Many of these applicants have few options to cover the match requirement. CDBG-DR is the only federal funding source approved to cover the non-federal match costs. The number of projects eligible for PA continues to increase as FEMA continues to refine the estimated damage and repair costs. Total FEMA PA program costs are expected to approach over \$73,000,000,000.

LIPA is a public authority and thus eligible for the FEMA PA program. As with other public entities, the State will assist in providing the non-federal share match for CDBG-DR eligible activities under its program as part of the FEMA PA program. Currently, the State only intends to address the PA claims and match requirements. FEMA PA validates, as part of the program, that as insurance proceeds are calculated the program will reduce the match award payment accordingly. The State, through its review of PA worksheets and supporting documentation, will ensure that duplication of benefits does not occur. If it is determined that part of any assistance provided to LIPA is a covered project as identified by the notice, then it will be submitted to HUD for approval.

Through these programs, the State is playing close attention to applicants who provide services to vulnerable populations and who may need assistance with meeting the match obligation such as Public Housing Authorities. As the State continues to engage in conversations with the



PHAs to estimate their unmet need and availability of FEMA assistance, the State will use the Public Assistance Program to assist the PHAs if needed. The State is committed to ensuring that the PHAs' needs are met as the population they serve is a priority for the State. Federal Programs Eligible, under the State's Match Program, for reimbursements include:

- EPA Programs – State Revolving Fund Program & Drinking Water and Waste-water Treatment,
- FEMA Hazard Mitigation Grant Program,
- FEMA Public Assistance Program including 406 Mitigation measures,
- FEMA Mission Assignment Program, Direct Federal Assistance
- FEMA Individual Assistance Program, specific sections
- USDOT Programs - FHWA-ER & FTA-ER programs,
- USACE Program, and
- USDA Natural Resource Conservation Service – disaster recovery program NRCS ERS.

Sectors that may receive funds are

- Local and County Governments
- State Agencies
- Public Schools (K-12)

Recovery Needs:

First Responders - Entities not covered by a unit of local government

- Critical Infrastructure Facilities
- Public Housing Authorities

The State will work with state agencies, local governments and other potential recipients of match funds to determine their eligibility for this component of the program.

Local Government Public Infrastructure Program

This program is designed to meet additional recovery needs of heavily impacted local governments, school districts and other public entities that play critical roles in local communities. To be eligible for the program, the public entity must have been directly impacted by one of the named storms and have had a significant and acute funding gap. It is anticipated that the majority of large infrastructure costs will be covered within the FEMA PA program, and the above Match program. However, the State has identified communities where outstanding gaps in funding to cover essential public services and infrastructure remain. Funds may also be used to repair, rebuild, enhance, or mitigate a facility as long as there is not a duplication of benefit. The State will only fund projects that address a recovery need arising from the disaster, meet a CDBG national objective and constitute an eligible CDBG activity. The Governor's Office of Storm Recovery is still undergoing a system wide analysis of unmet need at the local level and reserves the right to assist entities that meet the program guidelines.

The State will also work with local governments to assist the continued repair and mitigation of public facilities and services. Additionally, the Governor's Office of Storm Recovery is aware that many local school districts and local governments face a strain on their capacity to provide essential services. To meet these needs the State will consider development of a financing program that would address loss to key public services resulting from the disasters.

Critical Infrastructure Program

Three sectors will be covered through the Critical Infrastructure component (Transportation, Energy and Water and Waste-water).

Transportation Infrastructure

The Critical Infrastructure program will ensure that New York's transit entities and facilities with eligible storm related recovery needs are assisted through the FEMA PA program, the Hazard Mitigation Grant Program, the Federal Transit Authority Program (FTA-ER) and/ or the Federal Highway Administration (FHWA) – Emergency Relief program. As per the Federal Notice, the Governor's Office of Storm Recovery will work closely with the State of New Jersey and New York City to ensure that repair and rebuilding costs incurred by the Port Authority of New York and New Jersey (PANYNJ) and the Metropolitan Transit Authority (MTA) are met whether through CDBG-DR, another federal source of funds, or through the agencies' capital plans.

Energy Infrastructure

Superstorm Sandy made landfall on Long Island and crippled the region's largest public energy system, LIPA. LIPA provides service to over 90% of Long Island residents. Sections of Long Island were without power for weeks. The lack of power and physical damage highlighted to the State and federal authorities that, in addition to rebuilding and repairing LIPA

Recovery Needs:

The system from Superstorm Sandy, additional resiliency measures were needed so that future events did not add more repair and rebuilding costs. As a public entity, LIPA is eligible for federal programs, including FEMA's PA program. However, due to the level of damage incurred, over \$1 billion, Long Island residents would face significant rate increases to implement the changes necessary to restore and protect the LIPA system and to cover the match payment for recovery. As a result, the State through the critical infrastructure program, will assist LIPA by addressing specific recovery needs so that these rebuilding and mitigation costs are not passed onto consumers.

Water and Waste-water Treatment Facilities

Water and waste-water treatment facilities, such as the Bay Park Waste-water Treatment Facility, are generally located in low-lying areas and thus were heavily impacted by Superstorm Sandy. Total estimates to repair the full slate of storm-impacted facilities in New York State may exceed \$1 billion. The recovery, repair and resilience of these treatment facilities is a priority for the Governor's Office of Storm Recovery. The eligible FEMA PA assistance claims, including the amount of 406 mitigation measures to be applied to these low-lying facilities, is still being determined. Repair and/or replacement estimates from these programs are increasing. Depending on the final eligibility determinations by FEMA and or EPA, the Governor's Office of Storm Recovery may, depending on the availability of funds, allocate



CDBG-DR funds to assist with gap funding for the non-federal share of some of these projects.

Natural Resource Green Infrastructure Program

This program is designed to promote the State’s commitment to green infrastructure, meet recommendations made by the Hurricane Sandy Rebuilding Task Force and embrace HUD’s recommendation that grantees incorporate natural resiliency measures into infrastructure projects. This program will use funds to address the recovery and rebuilding needs of state agencies and units of local government who pursue projects that are natural resource based and or incorporate “green infrastructure” methods in project design. Projects must primarily use a “green” method to address a critical infrastructure or community resiliency need, i.e. protect sections of housing stock, public infrastructure, or business assets. Examples of projects that may be developed include: restoring, developing, and or enhancing natural barrier dune systems, wetland habitats, near shore vegetation and forest canopies; creating living shorelines; and restoring man-made or natural beach environments.

Resilience Performance Standards

The State is committed to implementing resiliency performance standards for all infrastructure projects. While in the planning stages for its projects, the State has and will continue to consider how requirements related to flood-proofing, wind-resistance and other mitigation efforts associated with rebuilding more resilient structures and communities can be achieved. Working with the New York State Office of Emergency Management (State OEM), the state will utilize the mitigation principles of FEMA’s Hazard Mitigation Program to develop its resiliency measures. NYS RISE, on behalf of the State, is developing

Recovery Needs:

g a set of performance standards that the State will use to measure resiliency within a project. These include:

- Robustness (ability to absorb and withstand disturbances and crises)
- Redundancy (excess capacity and back-up systems, which enable maintenance of the core functionality in an event of disturbance)
- Resourcefulness (ability to adapt to crises and respond flexibly)
- Response (ability to mobilize quickly in the face of crises)
- Recovery (ability to regain a degree of normality after a crisis).

Once this index is compiled, the State will review the standards for appropriateness and feasibility of implementation. With input from NYS RISE, private stakeholders, and public agencies including the federal agency partners, affected state agencies and units of local government, the State will determine a set of performance standards and implement them where appropriate.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,419,190,539.03
Total Budget	\$2,160,000.00	\$1,419,190,539.03
Total Obligated	\$134,742,243.25	\$707,371,939.01
Total Funds Drawdown	\$125,274,696.69	\$686,900,894.96
Program Funds Drawdown	\$125,274,696.69	\$686,900,894.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$142,956,827.66	\$663,972,715.16
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		39.63%
Overall Benefit Percentage (Actual)		41.93%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$571,644,000.00	\$9,936,306.23
Limit on Admin/Planning	\$762,192,000.00	\$31,041,244.72
Limit on State Admin	\$190,548,000.00	\$15,673,565.31

Progress Toward Activity Type Targets



Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$1,905,480,000.00	\$514,212,196.29

Overall Progress Narrative:

The State, or the Governor's Office of Storm Recovery (GOSR), continues to make progress across all program lines and ensure that it is serving the individuals, small businesses and communities impacted by superstorms Sandy, Irene and Lee. The following provides a brief summary of activities; additional information may be found in the program specific sections.

- >- The Homeownership program stopped accepting applications on April 11 2014 one year after the program was launched. This close date was preceded by a series of outreach and technical assistance events for applicants. In Q2-2014, the Program also began the process of notifying eligible applicants about funding for Optional Items (these include optional elevation for those in the 100-year floodplain but not substantially damaged; optional mitigation measures to increase resiliency; and bulkhead repair/reconstruction for those with storm-damaged bulkheads) that may be available to them. The Multi-Family program has been in the planning stages this quarter but the State is working to begin issuing payments in the coming months.
 - >- The Buyout program made progress in the acquisition of homes in Oakwood Beach and various locations in Long Island owned by Low to Moderate Income (LMI) and Urgent Need (UN) applicants.
 - >- The Interim Mortgage Assistance Program (IMA) continued to reimburse eligible applicants for the prospective months they are displaced from their homes during reconstruction or rehabilitation.
 - >- The Small Business program remains open for new applications and there are a number of applicants in various stages of the process that are being reviewed for program eligibility.
 - >- The Infrastructure program continued to analyze and review FEMA PA project worksheets to determine their eligibility for the non-federal share, "local match" program and allocated potential funds across the three HUD non-federal share eligibility categories: Debris Removal, Public Facilities or Public Services. The State targets both UN and LMI beneficiaries for each of these activities. The program also supported repairs to Robert Moses and Roberto Clemente State Parks.
 - >- The Community Reconstruction program concluded its planning phase at the end of Q2-2014 and will now be transitioning to the implementation phase working with State and local partners to launch programs and begin construction on its projects.
- >Detailed Q2-2014 programmatic updates can be found in the appropriate program narratives in this QPR.

>Action Plan Amendments

>The State's initial Action Plan, approved in April 2013, focused primarily on addressing the immediate housing and business assistance needs in the communities affected by recent storms and assisting county and local governments to cover both their emergency expenses and the matching funds necessary to repair and mitigate key infrastructure projects. The State also worked with storm-damaged communities to begin comprehensive community-based planning. The State has currently amended the action plan six times since initial approval. The State has submitted six amendments since the approval of its initial Action Plan. The State continues to make progress against the following amendments as described in the program narratives.

Action Plan Amendment One, a substantial amendment, allocated up to \$50 million to aid local governments in continuing to provide basics to their residents in light of the decreased revenue as a result of lost property tax revenue and property abandonment. The State is still finalizing the details of this program and will work with HUD prior to any final programmatic decisions.

Action Plan Amendment Two allowed for the State to set aside \$5 million dollars to cover the 25% non-Federal match requirement of the FEMA HMGP program. Funds for this purpose will be provided through the Fuel NY Program, which was enacted by law and offers assistance to small businesses in implementing the capacity for back-up power in future emergencies and severe weather events.

Action Plan Amendment Three, a non-substantial amendment clarified many programmatic items in the following programs: Housing, Buyout, Small Business, Coastal Fishing, Seasonal Tourism, Business Assistance Program and Tourism Promotion Marketing programs.

Action Plan Amendment Four, a substantial amendment, introduced the Interim Mortgage Assistance Program (IMA)



and allocated up to \$80 million dollars to assist displaced families who are struggling to pay the mortgage on the still damaged home which they are rehabilitating while paying for interim housing costs.

Action Plan Amendment Five, a substantial amendment, allocated \$2.7 million dollars to facilitate coordination among local research centers engaged in Sandy-related work and storm resilience through an inter-disciplinary research and planning effort, conducted through a consortium of New York State higher education institutions can add tremendous value to the state’s recovery efforts and improve resilience. The consortium serves as a statewide anchor for policymakers, experts and emergency responders, providing comprehensive analysis to inform critical decisions before, during and after extreme weather events. The consortium will function as an institution for knowledge development of storm-hazards risk management; provide expertise to aid agencies in providing and quantifying resilience in ecosystem and infrastructure design, operation, and investment; and develop platforms for transforming predictions into adaptive measures.

Action Plan Amendment Six, a substantial amendment, guided the distribution of the entire \$3,810,960,000 of CDBG-DR funding to meet the remaining unmet housing, economic development, community planning, and infrastructure needs of impacted communities. Action Plan Amendment six added funding to existing programs underway. It also prioritizes repairs to, and mitigation of critical infrastructure, and the implementation of community-driven plans that will improve resilience and drive economic growth.

Action Plan Six included an adjusted unmet needs analysis that accounts for the remaining needs to repair and replace damaged housing, economic development and infrastructure; a Comprehensive Risk Analysis, which provides a methodology for analyzing large-scale infrastructure projects, in accordance with HUD Notice; clarifications and budget adjustments of the New York Rising Housing Programs; adjustment to the budget for the Economic Development Program; increases the budget for the implementation of the New York Rising Community Reconstruction Program (NYRCR); and increases the budget for projects under the State’s Infrastructure Program.

>Other Updates

>In Q2-2014, the State received approval from HUD on Action Plan No. 6 and began implementing changes to its programs. In June, HUD conducted a Technical Assistance Visit with the State. This cross cutting Technical Assistance included sessions with the federal partners in the Section 3 office, Department of Labor, and Fair Housing and Equal Opportunity Office. The State continued to develop and post key policy documents (including translated versions) to the website. The State also continued the review of its Certifications to identify any updates it may need to submit to HUD. The State is committed to build staff capacity as it ramps up its program implementation. At the end of Q2-2014, the Governor’s Office of Storm Recovery (GOSR) comprised approximately 90 employees working all throughout the state, and hiring will continue to meet the needs of the recovery programs.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
R1-Admin, H. Administration R1	\$6,518,278.09	\$25,000,000.00	\$11,177,840.85
R1-Buyout, B. Recreate Home Buyout	\$43,371,898.55	\$143,753,115.95	\$142,237,954.99
R1-ComRecon, G. Community Reconstruction Rnd. 1	\$0.00	\$5,000,000.00	\$5,000,000.00
R1-Housing, A. Recreate NY Smart Home Repair &	\$0.00	\$175,000,000.00	\$265,709,256.11
R1-INFRA, Local Government and Critical Infrastructure Program -	\$109,892.05	\$0.00	\$109,892.05
R1-Match, F. Non-Federal Share Match Program	\$0.00	\$150,000,000.00	\$49,724,119.69
R1-SmBusiness, D. Small Business Program Rnd. 1	\$6,233,993.80	\$81,246,884.05	\$21,823,396.51
R1-TMC, E. Tourism Marketing Campaign	\$0.00	\$30,000,000.00	\$22,458,548.60
R2-Admin, H. Administration R 2	\$307,225.46	\$25,000,000.00	\$4,495,724.46
R2-Buyout, B. Recreate Home Buyout Rnd. 2	\$12,505,169.77	\$81,000,000.00	\$17,772,744.31
R2-ComRecon, G. Community Reconstruction Rnd. 2	\$5,637,071.89	\$20,000,000.00	\$10,367,679.41
R2-Housing, A. Recreate NY Smart Home Repair &	\$48,297,014.77	\$457,000,000.00	\$131,660,658.64



R2-IMA, I. IMA Rnd. 2	\$2,294,152.31	\$20,000,000.00	\$3,718,631.34
R2-INFRA, Local Government and Critical Infrastructure Program -	\$0.00	\$0.00	\$0.00
R2-Match, F. Non-Federal Share Match Program Rnd. 2	\$0.00	\$0.00	\$0.00
R2-Rental, Rental Properties Program R2	\$0.00	\$0.00	\$644,448.00
R2-SmBusiness, D. Small Business Program Rnd 2	\$0.00	\$0.00	\$0.00
R2-TMC, Tourism Marketing Campaign R2	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: R1-Admin / H. Administration R1

Grantee Activity Number: R1-Admin
Activity Title: General Administration R1

Activity Category:

Administration

Project Number:

R1-Admin

Projected Start Date:

05/16/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

H. Administration R1

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$18,209,039.89

Total Budget

\$0.00

\$18,209,039.89

Total Obligated

\$6,825,503.55

\$16,318,013.31

Total Funds Drawdown

\$6,518,278.09

\$11,177,840.85

Program Funds Drawdown

\$6,518,278.09

\$11,177,840.85

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,695,881.79

\$11,177,840.85

New York State

\$1,695,881.79

\$11,177,840.85

Match Contributed

\$0.00

\$0.00

Activity Description:

State and local administration of the CDBG-DR funds.

Location Description:

Administrative activities being undertaken throughout the areas impacted by Hurricanes Sandy, Irene and Tropical Storm Lee.

Activity Progress Narrative:

The Governor's Office of Storm Recovery (GOSR) of the Housing Trust Fund Corporation continues to build the necessary staff and resource structure to administer CDBG-DR program for New York State. GOSR maintains a staff, office space, and intake center facilities to carry out its community development activities, which includes general management, oversight, monitoring, and coordination of planning activities and programs. During Q2-2014, funds were provided for legal, integrity monitoring, and other advisory services related to the design and implementation of the housing programs and small



business programs. Additionally, GOSR expenditures included payments for payroll, taxes and insurance, travel, monitoring and other related costs. To date, the GOSR has hired approximately 90 staff involved in programmatic and operational work. GOSR continues to focus on building its capacity around the implementation of the housing and small business programs, as well as in other key areas such as monitoring and compliance, legal and finance. Reported funds expended in the quarter do not match funds drawdown because because certain drawdown vouchers were adjusted after the end of the quarter. Inception to date funds drawdown is equal to funds expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-Buyout / B. Recreate Home Buyout

Grantee Activity Number: R1-BOH-LMI

Activity Title: Buyout R1 - LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R1-Buyout

Projected Start Date:

05/16/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

B. Recreate Home Buyout

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State



Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$74,781,775.28
Total Budget	\$24,751,121.74	\$74,781,775.28
Total Obligated	\$8,930,263.71	\$36,430,263.71
Total Funds Drawdown	\$15,649,329.37	\$48,779,181.34
Program Funds Drawdown	\$15,649,329.37	\$48,779,181.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,279,181.34	\$48,779,181.34
New York State	\$21,279,181.34	\$48,779,181.34
Match Contributed	\$0.00	\$0.00

Activity Description:

Voluntary buyout/acquisition of properties in high hazard areas.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee with particular emphasis on Nassau, Suffolk, and parts of Staten Island.

Activity Progress Narrative:

From April 1st to June 30th, 2014, the State has drawn CDBG DR funding. Reported funds expenditure in the quarter exceed funds drawdown in the quarter because after the end of the quarter drawdown vouchers from prior quarters were adjusted which increased funds drawdown for this activity. In order to reflect this, additional funds expenditure is reported in this quarter. Inception to date funds drawdown is equal to funds expended. On current preliminary projections, the State has acquired 21 properties containing 20 housing units. The State is conducting a review of the Buyout data and will make any necessary adjustments in future quarterly reports.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	21	64/123
# of Parcels acquired voluntarily	0	0/123

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	20	60/126
# of Singlefamily Units	20	60/126

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	6	14	21	24/72	39/46	64/126	98.44
# Owner Households	6	14	21	24/72	39/43	64/123	98.44
# Renter Households	0	0	0	0/0	0/3	0/3	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: R1-BOH-UN

Activity Title: Buyout R1 - UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R1-Buyout

Projected Start Date:

05/16/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

B. Recreate Home Buyout

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$138,254,781.95
Total Budget	\$44,001,994.21	\$138,254,781.95
Total Obligated	\$15,980,001.42	\$63,480,001.42
Total Funds Drawdown	\$27,722,569.18	\$93,458,773.65
Program Funds Drawdown	\$27,722,569.18	\$93,458,773.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$46,299,711.90	\$93,458,773.65
New York State	\$46,299,711.90	\$93,458,773.65
Match Contributed	\$0.00	\$0.00

Activity Description:

Voluntary buyout of single-family properties.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee particularly in areas of Nassau, Suffolk Counties and Staten Island.

Activity Progress Narrative:

From April 1st to June 30th, 2014, the State has drawn CDBG DR funding. Reported funds expenditure in the quarter exceed funds drawdown in the quarter because after the end of the quarter drawdown vouchers from prior quarters were adjusted which increased funds drawdown for this activity. In order to reflect this, additional funds expenditure is reported in this quarter. Inception to date funds drawdown is equal to funds expended. On current preliminary projections, the State has acquired 45 properties containing 43 housing units. The State is conducting a review of the Buyout data and will make any necessary adjustments in future quarterly reports.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Properties	45	128/250
# of Parcels acquired voluntarily	45	128/250

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	43	124/256
# of Singlefamily Units	43	124/256

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	45	0/0	0/0	128/256	0.00
# Owner Households	0	0	45	0/0	0/0	128/250	0.00
# Renter Households	0	0	0	0/0	0/0	0/6	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R1-ComRecon / G. Community Reconstruction Rnd. 1

Grantee Activity Number: R1-CR-Plan

Activity Title: Community Reconstruction Planning R1

Activity Category:

Planning

Project Number:

R1-ComRecon

Projected Start Date:

05/16/2013

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

G. Community Reconstruction Rnd. 1

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State



Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$5,000,000.00
Program Funds Drawdown	\$0.00	\$5,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,000,000.00
New York State	\$0.00	\$5,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The State will contract with 9 planning/consulting firms to provide planning assistance to 43 communities in the affected areas develop long-term recovery and resiliency plans which will lead to future CDBG-DR projects.

Location Description:

New York State will be undertaking planning activities in and with communities located in the impacted areas. Individual and groups of communities are awarded in the three general areas: Long Island, New York City, and Upstate. All communities are located in Counties eligible for DR assistance through Sandy, Irene or Lee disaster designations.

Activity Progress Narrative:

The NY Rising Community Reconstruction (NYRCR) Program is an eight-month community-based planning process to empower the State's most impacted communities with the technical expertise needed to develop thorough and implementable reconstruction plans to build physically, socially, and economically resilient and sustainable communities. The State has allocated between \$3 million and \$25 million each in CDBG-DR funding to 124 communities to implement eligible projects identified in NYRCR Community Reconstruction Plans. Sixty-one NYRCR Planning Committees, each comprising one or more of the 124 communities, were assembled. Forty-five Planning Committees began their work in the summer of 2013 and completed the planning process in April 2014. An additional 16 Planning Committees entered into the Program in spring 2014. These Planning Committees are composed of local residents, business owners, and civic leaders. Members of the Planning Committees were identified in consultation with established local leaders, community organizations, and in some cases, municipalities. The Planning Committees engaged in a deeply participatory recovery and resiliency planning process, supported by GOSR staff, planners from NYS Departments of State and Transportation, and consultants from planning firms that specialize in engineering, flood mitigation solutions, green infrastructure, and more. The planning process ensured that Committees engaged in an inventory of storm damage, asset inventory, assessment of risks to assets, consideration of community needs and opportunities, development of recovery and resiliency strategies, and proposal of projects and actions which advance those strategies. The process included a science-based, comprehensive risk assessment, which incorporated predictions of climate change and sea-level rise. It also included cost-estimation for projects and a qualitative cost-benefit analysis of projects, which helped the Planning Committees make informed decisions on what projects to profile in their Community Reconstruction Plans.

The NYRCR Program sets a new standard for community participation in recovery and resiliency planning by engaging the public in a rigorous, analytical recovery and resiliency planning process with community members serving on Planning Committees, leading the effort for their neighborhoods. More than 500 New Yorkers represent their communities by serving on Planning Committees. To date, over 500 Planning Committee Meetings have been held. All meetings were open to the public. An additional 180-plus Public Engagement Events have attracted thousands of community members, who provided feedback on the NYRCR planning process and proposals. The NYRCR Program's outreach has included communities that are traditionally underrepresented, such as immigrant populations and students. All planning materials are posted on the NYRCR Program's website, providing several ways for community members and the public to submit feedback on materials in progress.

Round I of the planning process concluded in April 2014, when each of the 45 original Planning Committees submitted their final NYRCR Plans, which contain proposed projects to be implemented with the allocated CDBG-DR funding, to the State. Committee members and State leaders, including Governor Cuomo, gathered to mark the conclusion of the planning process and the start of the implementation process. That event also kicked off Round II of the planning process, which includes the 16 new Planning Committees.

At this time, the State is initiating the implementation of projects proposed by the 45 Round I Planning Committees in their

NYRCR Plans. The State is assessing the eligibility, feasibility, and efficacy of proposed projects. Simultaneously, the State is working with the 16 Round II Planning Committees to begin their assessments of storm damage, asset inventories, and risk assessments.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Plans or Planning Products	0	0/43

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R1-Housing / A. Recreate NY Smart Home Repair &

Grantee Activity Number:	R1-HSG-LMI
Activity Title:	Recreate NY Smart Home Repair R1 - LMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
R1-Housing

Projected Start Date:
05/16/2013

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
A. Recreate NY Smart Home Repair & Reconstruction

Projected End Date:
05/14/2015

Completed Activity Actual End Date:

Responsible Organization:
New York State



Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$143,658,615.92
Total Budget	\$0.00	\$143,658,615.92
Total Obligated	\$0.00	\$87,000,000.00
Total Funds Drawdown	\$0.00	\$125,645,159.10
Program Funds Drawdown	\$0.00	\$125,645,159.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,645,159.10	\$125,645,159.10
New York State	\$38,645,159.10	\$125,645,159.10
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitaiton or reconstruction of owner-occupied single-family housing.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee, with the majority located in Nassau and Suffolk Counties.

Activity Progress Narrative:

During Q2-2014, the Governor's Office of Storm Recovery (GOSR) Homeownership Program did not issue any payments utilizing Round 1 funds. However, after the end of the quarter drawdown vouchers from prior quarters were adjusted which increased funds drawdown for this activity. In order to reflect this, additional funds expenditure is reported in this quarter. Inception to date funds drawdown is equal to funds expended. Because the State is adjusting its DRGR reporting metrics this quarter to comply with HUD requirements that we report on each applicant upon completion of the national objective and eligibility activity, the performance metrics reflect negative numbers. Previous figures were based on the number of applicants receiving payments. The number of unique LMI applicants that received final Round 1 payment is 199. The number of LMI applicants that received any Round 1 payments thus far is 438. The State continues to monitor the implementation of this program against the number 2,500 projected. This program continues to be implemented within the projected end date timeframe for this funding round.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-903	199/177
# of Substantially Rehabilitated Units	6	6/6
# of Elevated Structures	3	3/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-903	199/177
# of Singlefamily Units	-903	199/177

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	-559	-344	-903	112/96	87/81	199/177	100.00



# Owner Households	-559	-344	-903	112/96	87/81	199/177	100.00
--------------------	------	------	------	--------	-------	---------	--------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	R1-HSG-Plan
Activity Title:	Housing Planning R1

Activity Category:

Planning

Project Number:

R1-Housing

Projected Start Date:

05/16/2013

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

A. Recreate NY Smart Home Repair & Reconstruction

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York State	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Planning for rehabilitation or reconstruction of owner occupied single-family housing.

Location Description:

Areas impacted by Hurricane Sandy and Irene and Tropical Storm Lee with the majority located in Nassau and Suffolk Counties.

Activity Progress Narrative:

This activity has just been created in the system and there have not been any draws or expenditures made against this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	R1-HSG-UN
Activity Title:	Recreate NY Smart Home Repair R1 - UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
R1-Housing

Projected Start Date:
05/16/2013

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
A. Recreate NY Smart Home Repair & Reconstruction

Projected End Date:
05/14/2015

Completed Activity Actual End Date:

Responsible Organization:
New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$160,939,995.48
Total Budget	\$0.00	\$160,939,995.48
Total Obligated	\$0.00	\$87,000,000.00
Total Funds Drawdown	\$0.00	\$140,064,097.01
Program Funds Drawdown	\$0.00	\$140,064,097.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$53,064,097.01	\$140,064,097.01
New York State	\$53,064,097.01	\$140,064,097.01
Match Contributed	\$0.00	\$0.00

Activity Description:
Repair and reconstrucion of single-family owner-occupied homes.

Location Description:
Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee, with the priority areas being Nassau and Suffolk Counties.

Activity Progress Narrative:
During Q2-2014, the Governor’s Office of Storm Recovery (GOSR) Homeownership Program did not issue any payments utilizing Round 1 funds. However, after the end of the quarter drawdown vouchers from prior quarters were adjusted which increased funds drawdown for this activity. In order to reflect this, additional funds expenditure is reported in this quarter. Inception to date funds drawdown is equal to funds expended. Because the State is adjusting its DRGR reporting metrics this quarter to comply with HUD requirements that we report on each applicant upon completion of the national objective and eligibility activity, the performance metrics reflect negative numbers. Previous figures were based on the number of applicants receiving payments.. The number of unique UN applicants that received final payment is 324. The number of UN applicants that received any Round 1 payments this far is 942. The State continues to monitor the implementation of this program against the number 2,500 projected. This program continues to be implemented within the projected end date timeframe for this funding round.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-2077	324/287
# of Substantially Rehabilitated Units	10	10/8
# of Elevated Structures	11	11/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-2077	324/289
# of Singlefamily Units	-2077	324/289

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-2077	0/0	0/2	324/289	0.00
# Owner Households	0	0	-2077	0/0	0/0	324/287	0.00
# Renter Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R1-INFRA / Local Government and Critical Infrastructure

Grantee Activity Number: R1-INFRA-Moses-UN

Activity Title: Robert Moses State Park R1 - UN

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

R1-INFRA

Projected Start Date:

05/14/2013

Benefit Type:

Area ()

Activity Status:

Under Way

Project Title:

Local Government and Critical Infrastructure Program - R1

Projected End Date:

05/16/2015

Completed Activity Actual End Date:



National Objective:

Urgent Need

Responsible Organization:

New York State - by and through OGS and OPRHP

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$119,819.80
Total Budget	\$0.00	\$119,819.80
Total Obligated	(\$10,833,083.95)	\$109,892.05
Total Funds Drawdown	\$109,892.05	\$109,892.05
Program Funds Drawdown	\$109,892.05	\$109,892.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$109,892.05	\$109,892.05
New York State - by and through OGS and OPRHP	\$109,892.05	\$109,892.05
Match Contributed	\$0.00	\$0.00

Activity Description:

To date, two projects have been undertaken by the State of New York to restore the over 1.2 million cubic yards of sand Superstorm Sandy took from Robert Moses State Park's beaches and dunes. The first project, which is the subject of this reimbursement, is the Robert Moses State Park Emergency Beach Renourishment Project, which was completed in May 2013. The second project, known as the Captree State Boat Channel Dredging and Beach Stabilization Project, builds on the prior Project to provide longer term stabilization of the Park infrastructure and adjoining beach. When the state initially chose performance metrics for Robert Moses it chose the number of linear miles. However as the project has progressed the state has determined that reporting the number of cubic yards is a more accurate measure of performance.

Location Description:

The Park is an 875 acre State park located on the southern coast of Long Island on the western end of the barrier island known as Fire Island. The Park extends from Democrat Point on the west to the Fire Island National Seashore on the east, and is bounded by the Atlantic Ocean on the south side and Great South Bay and Fire Island Inlet on its north side.

Activity Progress Narrative:

Robert Moses State Park suffered direct storm related damage as a result of Sandy. Located along the Atlantic Ocean on Long Island, the state park provides recreational value to over 31m visitors annually, who primarily come from New York and Long Island communities. The park also through its miles of beaches and other natural features provides a critical first line of natural defense that protects critical infrastructure and Communities in the area. Sandy significantly impacted the parks natural feature removing 1.2 million cubic yards of sand from the beaches, significantly jeopardizing roads and communities in the area. This project restores a portion of the beach area that was damaged by replenishing sand that was moved and lost during Sandy. During the quarter, the state's contractor dredged and placed 225,000 CY of sand, replenishing sections of the beach while protecting important fish and bird species. The Costs for work performed are expected to be submitted in the next quarter.

CY Projected &ndash 1,200,000 CY

>Quarterly Complete &ndash 225,000 CY

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-Match / F. Non-Federal Share Match Program

Grantee Activity Number: R1-Match-DR-LMI

Activity Title: Debris Removal R1 - LMI

Activity Category:

Debris removal

Activity Status:

Under Way

Project Number:

R1-Match

Project Title:

F. Non-Federal Share Match Program

Projected Start Date:

05/16/2013

Projected End Date:

05/14/2015

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

New York State

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$3,963,183.23

Total Budget

\$0.00

\$3,963,183.23

Total Obligated

\$0.00

\$3,963,183.23

Total Funds Drawdown

\$0.00

\$3,963,183.23

Program Funds Drawdown

\$0.00

\$3,963,183.23

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$3,963,183.23

 New York State

\$0.00

\$3,963,183.23



Match Contributed

\$0.00

\$0.00

Activity Description:

These activities provide the non-federal share payment to address the immediate post storm debris removal needs undertaken by public entities that are eligible for FEMA Public Assistance Grants in the PA Program. These activities were undertaken in low to moderate income census blocks or benefit persons of low to moderate income. Each activity has a Project worksheet(s) which supports the draw. This includes the entity, location, type and quantity of debris in addition to location of where work was performed.

The State devised a mechanism to report on detailed activity on non-federal share match payments made for this Debris Removal.

The FEMA PA program provides disaster recovery funds to repair and rebuild directly damaged public infrastructure to units of local government (UGLG). CDBG-DR Match payments are provided to these UGLG for multiple projects. The State consolidated these multiple units of local government to a count of these entities because individual projects are expected to exceed 20,000 for 1500 UGLS. Although the State consolidated reporting (of Public Facilities/Properties), it is providing other data that shows the identity of each UGLG and the specific FEMA PA project associated with the CDBG-DR funds committed to that project as "local match". The State determined the HUD national objective LMI, from the latitude and longitude of the FEMA project work location overlaid onto HUD census block shape files. This information was then used to identify the portion of the work that benefited [LMI/UN] populations.

Location Description:

Hurricane Irene, Tropical Storm Lee and Superstorm Sandy resulted in storm related debris in Presidentially declared counties across New York. Specific geographic locations of the debris are determined and documented in FEMA Public Assistance Category A - Debris Removal project worksheets.

Activity Progress Narrative:

During the quarter, the state continued to analyze and review FEMA PA project worksheets to determine their eligibility for non-federal share, "local match" program. The program provides the local match for storm impacted units of local government in New York who are eligible for other federally funded disaster recovery programs. The program while referencing HUD's non-federal share category documents activity through one of following three eligibility categories; Debris Removal, Public Facilities or Public Services. The state uses both urgent need, UN, and benefits to persons of low to moderate income, LMI for each of these activities. Details on the non-federal share program for the quarter are summarized below along with a description of activity within this activity type.

The state has analyzed and reviewed a potential \$974,407.09 worth of non-federal share payments corresponding to Debris Removal- LMI. As part of this effort, the state has continued to classify identified Irene- Lee project worksheets as either LMI or UN. In addition, the state has continued to build physical and electronic files corresponding to project worksheets identified as eligible for non-federal share payments, while simultaneously enhancing existing physical files for which payments have previously been made. The state has worked with FEMA and the Department of Homeland Security and Emergency Services (DHSES) to ensure the proper reimbursement of funds paid to PA applicants.

The quarterly report identifies 20 governmental entities benefiting from reimbursement to bring the inception-to-date measure up to date. The total number is 40.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: R1-Match-DR-UN
Activity Title: Debris Removal R1 - UN

Activity Category:

Debris removal

Project Number:

R1-Match

Projected Start Date:

05/16/2013

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

F. Non-Federal Share Match Program

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$14,677,267.43
Total Budget	\$0.00	\$14,677,267.43
Total Obligated	\$0.00	\$14,677,267.43
Total Funds Drawdown	\$0.00	\$14,677,267.43
Program Funds Drawdown	\$0.00	\$14,677,267.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,677,267.43
New York State	\$0.00	\$14,677,267.43
Match Contributed	\$0.00	\$0.00

Activity Description:

These activities provide the non-federal share payment to address the immediate post storm debris removal needs undertaken by public entities that are eligible for FEMA Public Assistance Grants in the PA Program. These activities were undertaken in low to moderate income census blocks or benefit persons of low to moderate income. Each activity has a Project worksheet(s) which supports the draw. This includes the entity, location, type and quantity of debris in addition to location of where work was performed.

The State devised a mechanism to report on detailed activity on non-federal share match payments made for this Debris Removal.

The FEMA PA program provides disaster recovery funds to repair and rebuild directly damaged public infrastructure to units of local government (UGLG). CDBG-DR Match payments are provided to these UGLG for multiple projects. The State consolidated these multiple units of local government to a count of these entities because individual projects are expected to exceed 20,000 for 1500 UGLS. Although the State consolidated reporting (of Public Facilities/Properties), it is providing other data that shows the identity of each UGLG and the specific FEMA PA project associated with the CDBG-DR funds committed to that project as "local match". The State determined the HUD national objective UN, from the latitude and longitude of the FEMA project work location overlaid onto HUD census block shape files. This information was then used to identify the portion of the work that benefited [LMI/UN] populations.

Location Description:



Hurricane Irene, Tropical Storm Lee and Superstorm Sandy resulted in storm related debris in Presidentially declared counties across New York. Specific geographic locations of the debris are determined and documented in FEMA Public Assistance Category A - Debris Removal project worksheets.

Activity Progress Narrative:

During the quarter, the state continued to analyze and review FEMA PA project worksheets to determine their eligibility for non-federal share, &ldquolocal match&rdquo program. The program provides the local match for storm impacted units of local government in New York who are eligible for other federally funded disaster recovery programs. The program while referencing HUD&rsquos non-federal share category documents activity through one of following three eligibility categories; Debris Removal, Public Facilities or Public Services. The state uses both urgent need, UN, and benefits to persons of low to moderate income, LMI for each of these activities. Details on the non-federal share program for the quarter are summarized below along with a description of activity within this activity type.

The state has analyzed and reviewed a potential \$236,788.82 worth of non-federal share payments corresponding to Debris Removal- UN. As part of this effort, the state has continued to classify identified Irene- Lee project worksheets as either LMI or UN. In addition, the state has continued to build physical and electronic files corresponding to project worksheets identified as eligible for non-federal share payments, while simultaneously enhancing existing physical files for which payments have previously been made. The state has worked with FEMA and the Department of Homeland Security and Emergency Services (DHSES) to ensure the proper reimbursement of funds paid to PA applicants.

The quarterly report identifies 49 governmental entities benefiting from reimbursement to bring the inception-to-date measure up to date. The total number is 80.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	R1-Match-PF-LMI
Activity Title:	Public Facilities R1 - LMI

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
R1-Match

Projected Start Date:
05/16/2013

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
F. Non-Federal Share Match Program

Projected End Date:
05/14/2015

Completed Activity Actual End Date:

Responsible Organization:
New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,081,289.07
Total Budget	\$0.00	\$4,081,289.07
Total Obligated	\$0.00	\$4,081,289.07
Total Funds Drawdown	\$0.00	\$4,081,289.07
Program Funds Drawdown	\$0.00	\$4,081,289.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,081,289.07
New York State	\$0.00	\$4,081,289.07
Match Contributed	\$0.00	\$0.00

Activity Description:

Activities in this program, address the non federal share payment for public facility repair and rebuilding needs through FEMA's Public Assistance (PA) Program in Categories C-G in addition to other Federal infrastructure related recovery programs. These activities are for public facilities that benefit persons of low to moderate income. information on specific activities is maintained in program files.

The State devised a mechanism to report on detailed activity on non-federal share match payments made for this Public Facilities.

The FEMA PA program provides disaster recovery funds to repair and rebuild directly damaged public infrastructure to units of local government (UGLG). CDBG-DR Match payments are provided to these UGLG for multiple projects. The State consolidated these multiple units of local government to a count of these entities because individual projects are expected to exceed 20,000 for 1500 UGLS. Although the State consolidated reporting (of Public Facilities/Properties), it is providing other data that shows the identity of each UGLG and the specific FEMA PA project associated with the CDBG-DR funds committed to that project as "local match". The State determined the HUD national objective LMI, from the latitude & longitude of the FEMA project work location overlaid onto HUD census block shape files. This information was then used to identify the portion of the work that benefited [LMI/UN] populations.



Location Description:

Hurricane Irene, Tropical Storm Lee and Superstorm Sandy damaged and destroyed a wide range of public buildings, facilities and structures in Presidentially declared counties across New York. The specific geographic location of each impacted public facility is geocoded and recorded in the project files.

Activity Progress Narrative:

During the quarter, the state continued to analyze and review FEMA PA project worksheets to determine their eligibility for non-federal share, "local match" program. The program provides the local match for storm impacted units of local government in New York who are eligible for other federally funded disaster recovery programs. The program while referencing HUD's non-federal share category documents activity through one of following three eligibility categories; Debris Removal, Public Facilities or Public Services. The state uses both urgent need, UN, and benefits to persons of low to moderate income, LMI for each of these activities. Details on the non-federal share program for the quarter are summarized below along with a description of activity within this activity type.

The state has analyzed and reviewed a potential \$57,232.84 worth of non-federal share payments corresponding to Public Facilities- LMI. As part of this effort, the state has continued to classify identified Irene- Lee project worksheets as either LMI or UN. In addition, the state has continued to build physical and electronic files corresponding to project worksheets identified as eligible for non-federal share payments, while simultaneously enhancing existing physical files for which payments have previously been made. The state has worked with FEMA and the Department of Homeland Security and Emergency Services (DHSES) to ensure the proper reimbursement of funds paid to PA applicants.

The quarterly report identifies 65 governmental entities benefiting from reimbursement to bring the inception-to-date measure up to date. The total number is 127.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	R1-Match-PF-UN
Activity Title:	Public Facilities R1 - UN

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
R1-Match

Project Title:
F. Non-Federal Share Match Program

Projected Start Date:
05/16/2013

Projected End Date:
05/14/2015

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$17,066,073.73
Total Budget	\$0.00	\$17,066,073.73
Total Obligated	\$0.00	\$17,066,073.73
Total Funds Drawdown	\$0.00	\$17,066,073.73
Program Funds Drawdown	\$0.00	\$17,066,073.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,066,073.73
New York State	\$0.00	\$17,066,073.73
Match Contributed	\$0.00	\$0.00

Activity Description:

Activities in this program, address the non federal share payment for public facility repair and rebuilding needs through FEMA's Public Assistance (PA) Program in Categories C-G in addition to other Federal infrastructure related recovery programs. These activities are for public facilities that are not in low to moderate income areas. Information on specific activities is maintained in program files.

The State devised a mechanism to report on detailed activity on non-federal share match payments made for this Public Facilities.

The FEMA PA program provides disaster recovery funds to repair and rebuild directly damaged public infrastructure to units of local government (UGLG). CDBG-DR Match payments are provided to these UGLG for multiple projects. The State consolidated these multiple units of local government to a count of these entities because individual projects are expected to exceed 20,000 for 1500 UGLS. Although the State consolidated reporting (of Public Facilities/Properties), it is providing other data that shows the identity of each UGLG and the specific FEMA PA project associated with the CDBG-DR funds committed to that project as "local match". The State determined the HUD national objective UN, from the latitude & longitude of the FEMA project work location overlaid onto HUD census block shape files. This information was then used to identify the portion of the work that benefited [LMI/UN] populations.

Location Description:



Hurricane Irene, Tropical Storm Lee and Superstorm Sandy damaged and destroyed a wide range of public buildings, facilities and structures in Presidentially declared counties across New York. The specific geographic location of each impacted public facility is geocoded and recorded in the project files.

Activity Progress Narrative:

During the quarter, the state continued to analyze and review FEMA PA project worksheets to determine their eligibility for non-federal share, "local match" program. The program provides the local match for storm impacted units of local government in New York who are eligible for other federally funded disaster recovery programs. The program while referencing HUD’s non-federal share category documents activity through one of following three eligibility categories; Debris Removal, Public Facilities or Public Services. The state uses both urgent need, UN, and benefits to persons of low to moderate income, LMI for each of these activities. Details on the non-federal share program for the quarter are summarized below along with a description of activity within this activity type.

The state has analyzed and reviewed a potential \$1,174,318 worth of non-federal share payments corresponding to Public Facilities- UN. As part of this effort, the state has continued to classify identified Irene- Lee project worksheets as either LMI or UN. In addition, the state has continued to build physical and electronic files corresponding to project worksheets identified as eligible for non-federal share payments, while simultaneously enhancing existing physical files for which payments have previously been made. The state has worked with FEMA and the Department of Homeland Security and Emergency Services (DHSES) to ensure the proper reimbursement of funds paid to PA applicants.

The quarterly report identifies 65 governmental entities benefiting from reimbursement to bring the inception-to-date measure up to date. The total number is 127.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: R1-Match-PS-LMI
Activity Title: Public Services R1 - LMI

Activity Category:

Public services

Project Number:

R1-Match

Projected Start Date:

05/16/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

F. Non-Federal Share Match Program

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$504,712.26
Total Budget	\$0.00	\$504,712.26
Total Obligated	\$0.00	\$504,712.26
Total Funds Drawdown	\$0.00	\$504,712.26
Program Funds Drawdown	\$0.00	\$504,712.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$504,712.26
New York State	\$0.00	\$504,712.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Activities in this program, address specific post disaster needs that public entities had to perform to protect the public and or provide services and the beneficiaries were of low to moderate income. Program funds pay the non-Federal Share match payment for activities captured in FEMA's Public Assistance (PA) Program as Category B work in project worksheets. Activities may also include public services provided by the State through the FEMA Transitional Sheltering Assistance Program "TSA". These activities would have taken place within the 1st 90 days after the event. All activities have a Project worksheet(s) or supporting documentation in the file.

The State devised a mechanism to report on detailed activity on non-federal share match payments made for this Public Services.

The FEMA PA program provides disaster recovery funds to repair and rebuild directly damaged public infrastructure to units of local government (UGLG). CDBG-DR Match payments are provided to these UGLG for multiple projects. The State consolidated these multiple units of local government to a count of these entities because individual projects are expected to exceed 20,000 for 1500 UGLS. Although the State consolidated reporting (of Public Facilities/Properties), it is providing other data that shows the identity of each UGLG and the specific FEMA PA project associated with the CDBG-DR funds committed to that project as "local match". The State determined the HUD national objective LMI, from the latitude and longitude of the FEMA project work location overlaid onto HUD census block shape files. This information was then used to identify the portion of the work that benefited [LMI/UN] populations.



Location Description:

Hurricane Irene, Tropical Storm Lee and Superstorm Sandy resulted in the need for the State to provide public services to assist residents who live in Presidentially declared counties across New York. The geographic location of each public service is provided in the project file.

Activity Progress Narrative:

During the quarter, the state continued to analyze and review FEMA PA project worksheets to determine their eligibility for non-federal share, "local match" program. The program provides the local match for storm impacted units of local government in New York who are eligible for other federally funded disaster recovery programs. The program while referencing HUD's non-federal share category documents activity through one of following three eligibility categories; Debris Removal, Public Facilities or Public Services. The state uses both urgent need, UN, and benefits to persons of low to moderate income, LMI for each of these activities. Details on the non-federal share program for the quarter are summarized below along with a description of activity within this activity type.

The state has analyzed and reviewed a potential \$803,475.93 worth of non-federal share payments corresponding to Public Services- LMI. As part of this effort, the state has continued to classify identified Irene- Lee project worksheets as either LMI or UN. In addition, the state has continued to build physical and electronic files corresponding to project worksheets identified as eligible for non-federal share payments, while simultaneously enhancing existing physical files for which payments have previously been made. The state has worked with FEMA and the Department of Homeland Security and Emergency Services (DHSES) to ensure the proper reimbursement of funds paid to PA applicants.

The quarterly report identifies 10 governmental entities benefiting from reimbursement to bring the inception-to-date measure up to date. The total number is 47.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	R1-Match-PS-UN
Activity Title:	Public Services R1 - UN

Activity Category:

Public services

Project Number:

R1-Match

Projected Start Date:

05/16/2013

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

F. Non-Federal Share Match Program

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$9,431,593.97
Total Budget	\$0.00	\$9,431,593.97
Total Obligated	\$0.00	\$9,431,593.97
Total Funds Drawdown	\$0.00	\$9,431,593.97
Program Funds Drawdown	\$0.00	\$9,431,593.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,431,593.97
New York State	\$0.00	\$9,431,593.97
Match Contributed	\$0.00	\$0.00

Activity Description:

Activities in this program, address specific post disaster needs that public entities had to perform to protect the public and or provide public services without regard to the income level of the recipient. Program funds pay the non-Federal Share match payment for activities captured in FEMA's Public Assistance (PA) Program as Category B work in project worksheets. Activities may also include public services provided by the State through the FEMA Transitional Sheltering Assistance Program "TSA". These activities would have taken place within the 1st 90 days after the event. All activities have a Project worksheet(s) or supporting documentation in the file.

The State devised a mechanism to report on detailed activity on non-federal share match payments made for this Public Services.

The FEMA PA program provides disaster recovery funds to repair and rebuild directly damaged public infrastructure to units of local government (UGLG). CDBG-DR Match payments are provided to these UGLG for multiple projects. The State consolidated these multiple units of local government to a count of these entities because individual projects are expected to exceed 20,000 for 1500 UGLS. Although the State consolidated reporting (of Public Facilities/Properties), it is providing other data that shows the identity of each UGLG and the specific FEMA PA project associated with the CDBG-DR funds committed to that project as "local match". The State determined the HUD national objective UN, from the latitude and longitude of the FEMA project work location overlaid onto HUD census block shape files. This information was then used to identify the portion of the work that benefited [LMI/UN] populations.



Location Description:

Hurricane Irene, Tropical Storm Lee and Superstorm Sandy resulted in the need for the State to provide public services to assist residents in Presidentially declared counties across New York recover from these events. Specific geographic location of each public service will be provided in the project file.

Activity Progress Narrative:

During the quarter, the state continued to analyze and review FEMA PA project worksheets to determine their eligibility for non-federal share, "local match" program. The program provides the local match for storm impacted units of local government in New York who are eligible for other federally funded disaster recovery programs. The program while referencing HUD's non-federal share category documents activity through one of following three eligibility categories; Debris Removal, Public Facilities or Public Services. The state uses both urgent need, UN, and benefits to persons of low to moderate income, LMI for each of these activities. Details on the non-federal share program for the quarter are summarized below along with a description of activity within this activity type.

The state has analyzed and reviewed a potential \$144,333.08 worth of non-federal share payments corresponding to Public Services- UN. As part of this effort, the state has continued to classify identified Irene- Lee project worksheets as either LMI or UN. In addition, the state has continued to build physical and electronic files corresponding to project worksheets identified as eligible for non-federal share payments, while simultaneously enhancing existing physical files for which payments have previously been made. The state has worked with FEMA and the Department of Homeland Security and Emergency Services (DHSES) to ensure the proper reimbursement of funds paid to PA applicants.

The quarterly report identifies 26 governmental entities benefiting from reimbursement to bring the inception-to-date measure up to date. The total number is 38.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R1-SmBusiness / D. Small Business Program Rnd. 1

Grantee Activity Number: R1-SBJ-LMI



Activity Title:**Small Business Jobs R1 - LMI****Activity Category:**

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

R1-SmBusiness

Project Title:

D. Small Business Program Rnd. 1

Projected Start Date:

05/16/2013

Projected End Date:

05/14/2015

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:**National Objective:**

Low/Mod

Responsible Organization:

New York State

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2014**

N/A

To Date

\$10,635,548.05

Total Budget

\$0.00

\$10,635,548.05

Total Obligated

\$4,527,520.36

\$7,140,488.25

Total Funds Drawdown

\$4,527,520.36

\$7,140,488.25

Program Funds Drawdown

\$4,527,520.36

\$7,140,488.25

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$4,527,520.36

\$7,140,488.25

New York State

\$4,527,520.36

\$7,140,488.25

Match Contributed

\$0.00

\$0.00

Activity Description:

Grant and/or loan assistance to eligible businesses to cover working capital, machinery and equipment, furniture and fixtures, renovation and reconstruction activities. Not-for profits will be eligible to receive the same, except for working capital.

Location Description:

Hurricane Sandy: Nassau, Orange, Putnam, Rockland, Suffolk, Sullivan, Ulster, and Westchester counties.

Hurricane Irene: Albany, Clinton, Columbia, Delaware, Dutchess, Essex, Greene, Herkimer, Montgomery, Nassau, Orange, Otsego, Putnam, Rensselaer, Rockland, Saratoga, Schenectady, Schoharie, Suffolk, Sullivan, Ulster, Warren, Washington, and Westchester.

Tropical Storm Lee: Broome, Chemung, Chenango, Delaware, Fulton, Herkimer, Oneida, Orange, Otsego, Schenectady, Schoharie, Tioga, and Ulster.

Activity Progress Narrative:

This reporting quarter, State adjusted its DRGR reporting metrics to comply with HUD requirements that we report on each applicant only once, upon final payment. As a result, a negative beneficiary adjustment is reflected in this quarter to show the number of beneficiaries who have received a final payment, rather than the total number of beneficiaries who have received any milestone payments from State. In the following quarters, the beneficiary number will reflect the increase in applicants who have received a final payment and should not appear negative as required this quarter to make the adjustment. The details of beneficiaries are outlined below.

During the second Quarter 2014 (Q2), the program continued to implement the program based on the policy changes made in the prior quarter. Costs associated with this activity during this quarter included direct assistance, application intake,



application reviews, and program design for businesses that retain jobs primarily for low to moderate income (LMI) individuals. Case Managers submitted 122 applications that qualify as LMI businesses to State for review. Programmatic accomplishments achieved in Q2 include 31 businesses that qualify as LMI businesses received grant award letters and 106 businesses completed all of the required grant conditions and signed a grant agreement with the State. By the end of Q2, a total of 82 businesses that qualify as LMI businesses had received the full amount of their grant awards. The program remains open for new applications. There are approximately 2000 applicants in the various stages of the application process that are being reviewed for program eligibility. The final determination of whether a business meets the national objective of LMI Jobs or Urgent Need is based on the demographics information provided by the business at the later stages of their application. The awards will assist businesses with meeting storm-related working capital needs, replacing lost inventory and equipment. The businesses included in this category will meet the national objective of retaining low to moderate income jobs. Businesses may have many buildings on their property which may make the performance measure appear to be inconsistent. For this quarter there were 82 buildings associated with the 69 businesses that received their complete award.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	82		94/171	
# of Businesses	69		82/136	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	694	115	864	729/1166	122/193	913/1491	93.21

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	694	115	864	729/1166	122/193	913/1491	93.21

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	R1-SBJ-UN
Activity Title:	Small Business Jobs R1 - UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

R1-SmBusiness

Projected Start Date:

05/14/2013

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

D. Small Business Program Rnd. 1

Projected End Date:

05/16/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$9,970,871.29
Total Budget	\$0.00	\$9,970,871.29
Total Obligated	\$1,700,233.20	\$8,436,024.21
Total Funds Drawdown	\$1,700,233.20	\$8,436,024.21
Program Funds Drawdown	\$1,700,233.20	\$8,436,024.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,700,233.20	\$8,336,024.21
New York State	\$1,700,233.20	\$8,336,024.21
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant and/or loan assistance to eligible businesses to cover working capital, machinery and equipment, furniture and fixtures, renovation and reconstruction activities. Not-for profits will be eligible to receive the same, except for working capital.

Location Description:

Hurricane Sandy: Nassau, Orange, Putnam, Rockland, Suffolk, Sullivan, Ulster, and Westchester counties.
 Hurricane Irene: Albany, Clinton, Columbia, Delaware, Dutchess, Essex, Greene, Herkimer, Montgomery, Nassau, Orange, Otsego, Putnam, Rensselaer, Rockland, Saratoga, Schenectady, Schoharie, Suffolk, Sullivan, Ulster, Warren, Washington, and Westchester.
 Tropical Storm Lee: Broome, Chemung, Chenango, Delaware, Fulton, Herkimer, Oneida, Orange, Otsego, Schenectady, Schoharie, Tioga, and Ulster.

Activity Progress Narrative:

This reporting quarter, State adjusted its DRGR reporting metrics to comply with HUD requirements that we report on each applicant only once, upon final payment. As a result, a negative beneficiary adjustment is reflected in this quarter to show the number of beneficiaries who have received a final payment, rather than the total number of beneficiaries who have received any milestone payments from State. In the following quarters, the beneficiary number will reflect the increase in applicants who have received a final payment and should not appear negative as required this quarter to make the adjustment. The details of beneficiaries are outlined below.

During the second Quarter 2014 (Q2), the program continued to implement the program based on the policy changes made in the prior quarter. Costs associated with this activity during this quarter included direct assistance, application intake,



application reviews, and program design for providing assistance to businesses that retain jobs. Case Managers submitted 31 applications to State for review. Programmatic accomplishments achieved in Q2 include 11 businesses received grant award letters and 19 businesses completed all of the required grant conditions and signed a grant agreement with the State. By the end of Q2, a total of 11 businesses had received the full amount of their grant awards. The program remains open for new applications. There are approximately 2000 applicants in the various stages of the application process that are being reviewed for program eligibility. The final determination of whether a business meets the national objective of LMI Jobs or Urgent Need is based on the demographics information provided by the business at the later stages of their application. The awards will assist businesses with meeting storm-related working capital needs, replacing lost inventory and equipment.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	9	11/20
# of Businesses	-129	11/19

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	4	2	19	4/8	3/9	32/71	21.88

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	4	2	19	4/8	3/9	32/71	21.88

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: R1-SBR-LMI

Activity Title: Small Business Repair R1 - LMI

Activity Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

R1-SmBusiness

Projected Start Date:

10/29/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

D. Small Business Program Rnd. 1

Projected End Date:

06/26/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,436,341.94
Total Budget	(\$35,063,658.06)	\$2,436,341.94
Total Obligated	\$3,120.12	\$2,436,341.94
Total Funds Drawdown	\$3,120.12	\$2,436,341.94
Program Funds Drawdown	\$3,120.12	\$2,436,341.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,120.12	\$2,436,341.94
New York State	\$3,120.12	\$2,436,341.94
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant and/or loan assistance to eligible businesses to cover working capital, machinery and equipment, furniture and fixtures, renovation and reconstruction activities. Not-for profits will be eligible to receive the same, except for working capital.

Location Description:

Hurricane Sandy: Nassau, Orange, Putnam, Rockland, Suffolk, Sullivan, Ulster, and Westchester counties.

Hurricane Irene: Albany, Clinton, Columbia, Delaware, Dutchess, Essex, Greene, Herkimer, Montgomery, Nassau, Orange, Otsego, Putnam, Rensselaer, Rockland, Saratoga, Schenectady, Schoharie, Suffolk, Sullivan, Ulster, Warren, Washington, and Westchester.

Tropical Storm Lee: Broome, Chemung, Chenango, Delaware, Fulton, Herkimer, Oneida, Orange, Otsego, Schenectady, Schoharie, Tioga, and Ulster.

Activity Progress Narrative:

During this quarter the budget for this activity was reduced to the amount expended. State initially set up four activities for the Small Business program, with the intention of separating out awards that included construction/repair work from awards to businesses that did not include construction/repair work. As the program design has been amended such that an eligible business may receive funding for both construction and non-construction related activities, and in an effort to streamline reporting, State has reduced the number of reporting categories to two categories/national objectives that include all small business award recipients: SB-Jobs LMI and SB-Jobs UN. All beneficiaries are reported in SB-Jobs LMI (NY04SB-R1A).



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: R1-SBR-UN

Activity Title: Small Business Repair R1 - UN

Activity Category:

Rehabilitation/reconstruction of other non-residential structures

Project Number:

R1-SmBusiness

Projected Start Date:

10/29/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

D. Small Business Program Rnd. 1

Projected End Date:

06/26/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,810,542.11
Total Budget	(\$33,689,457.89)	\$3,810,542.11
Total Obligated	\$3,120.12	\$3,810,542.11
Total Funds Drawdown	\$3,120.12	\$3,810,542.11
Program Funds Drawdown	\$3,120.12	\$3,810,542.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,120.12	\$3,810,542.11
New York State	\$3,120.12	\$3,810,542.11
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant and/or loan assistance to eligible businesses to cover working capital, machinery and equipment, furniture and fixtures, renovation and reconstruction activities. Not-for profits will be eligible to receive the same, except for working capital.

Location Description:

Hurricane Sandy: Nassau, Orange, Putnam, Rockland, Suffolk, Sullivan, Ulster, and Westchester counties.

Hurricane Irene: Albany, Clinton, Columbia, Delaware, Dutchess, Essex, Greene, Herkimer, Montgomery, Nassau, Orange, Otsego, Putnam, Rensselaer, Rockland, Saratoga, Schenectady, Schoharie, Suffolk, Sullivan, Ulster, Warren, Washington, and Westchester.

Tropical Storm Lee: Broome, Chemung, Chenango, Delaware, Fulton, Herkimer, Oneida, Orange, Otsego, Schenectady, Schoharie, Tioga, and Ulster.

Activity Progress Narrative:

During this quarter the budget for this activity was reduced to the amount expended. State initially set up four activities for the Small Business program, with the intention of separating out awards that included construction/repair work from awards to businesses that did not include construction/repair work. As the program design has been amended such that an eligible business may receive funding for both construction and non-construction related activities, and in an effort to streamline reporting, State has reduced the number of reporting categories to two categories/national objectives that include all small business award recipients: SB-Jobs LMI and SB-Jobs UN. All beneficiaries are reported in SB-Jobs UN (NY04SB-R1B).



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R1-TMC / E. Tourism Marketing Campaign

Grantee Activity Number: R1-TMC-LongBeach

Activity Title: Long Beach Tourism Marketing Campaign R1

Activity Category:

Tourism (Waiver Only)

Project Number:

R1-TMC

Projected Start Date:

05/16/2013

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

E. Tourism Marketing Campaign

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Long Beach New York

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$500,000.00

Total Budget

\$0.00

\$500,000.00

Total Obligated

\$0.00

\$500,000.00

Total Funds Drawdown

\$0.00

\$500,000.00



Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
City of Long Beach New York	\$0.00	\$500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Marketing and Advertising for seasonal tourism in Long Beach.

Location Description:

City of Long Beach New York

Activity Progress Narrative:

In preparation to close out the activity with Long Beach it was determined that the performance data entered for the QPR ending December 31 was entered in error. To correct the performance data State is reducing the Number of Posted Advertisements for Tourism Initiatives by 654,406, correcting the total to 15. In addition State is adding 654,406 to the Number of Distributed Materials, correcting the total to 654,421. No additional activities took place in this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Posted Advertisements for	-645406	15/119
# of Distributed Materials	645406	645421/150000
# of events held	0	3/50

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	R1-TMC-State
Activity Title:	State Tourism Marketing Campaign R1

Activity Category:

Tourism (Waiver Only)

Project Number:

R1-TMC

Projected Start Date:

05/16/2013

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

E. Tourism Marketing Campaign

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$21,958,548.60
Total Budget	\$0.00	\$21,958,548.60
Total Obligated	\$0.00	\$21,958,548.60
Total Funds Drawdown	\$0.00	\$21,958,548.60
Program Funds Drawdown	\$0.00	\$21,958,548.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,958,548.60
New York State	\$0.00	\$21,958,548.60
Match Contributed	\$0.00	\$0.00

Activity Description:

Marketing and advertising for seasonal tourism industry impacted by the storms.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee.

Activity Progress Narrative:

All marketing expenditures were committed prior to 12/31/13. No advertisements ran from 4/1 6/30. Initial projections underestimated the number of posted advertisements that would be accomplished with program funding. The expected posted advertisements figure was amended to reflect the revised projections.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Posted Advertisements for	0	99361/81150



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R2-Admin / H. Administration R 2

Grantee Activity Number:	R2-Admin
Activity Title:	General Administration R2

Activity Category:

Administration

Project Number:

R2-Admin

Projected Start Date:

01/13/2014

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

H. Administration R 2

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$31,790,960.11

Total Budget

\$0.00

\$31,790,960.11

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$307,225.46

\$4,495,724.46

Program Funds Drawdown

\$307,225.46

\$4,495,724.46



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,495,724.46	\$4,495,724.46
New York State	\$4,495,724.46	\$4,495,724.46
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration for the disaster recovery activities .

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee.

Activity Progress Narrative:

The Governor’s Office of Storm Recovery (GOSR) of the Housing Trust Fund Corporation continues to build the necessary staff and resource structure to administer CDBG-DR program for New York State. GOSR maintains a staff, office space, and intake center facilities to carry out its community development activities, which includes general management, oversight, monitoring, and coordination of planning activities and programs. During Q2-2014, funds were provided for legal, integrity monitoring, and other advisory services related to the design and implementation of the housing programs and small business programs. Additionally, GOSR expenditures included payments for payroll, taxes and insurance, travel, monitoring and other related costs. To date, the GOSR has hired approximately 90 staff involved in programmatic and operational work. GOSR continues to focus on building its capacity around the implementation of the housing and small business programs, as well as in other key areas such as monitoring and compliance, legal and finance. Reported funds expended in the quarter do not match funds drawdown because because certain drawdown vouchers were adjusted after the end of the quarter. Inception to date funds drawdown is equal to funds expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Project # / Title: R2-Buyout / B. Recreate Home Buyout Rnd. 2

Grantee Activity Number: R2-BOH-LMI

Activity Title: Buyout R2 - LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R2-Buyout

Projected Start Date:

01/13/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

B. Recreate Home Buyout Rnd. 2

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$49,999,346.46

Total Budget

\$0.00

\$49,999,346.46

Total Obligated

\$18,596,639.20

\$26,511,615.11

Total Funds Drawdown

\$4,269,988.59

\$6,555,112.53

Program Funds Drawdown

\$4,269,988.59

\$6,555,112.53

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$1,359,863.38)

\$6,555,112.53

New York State

(\$1,359,863.38)

\$6,555,112.53

Match Contributed

\$0.00

\$0.00

Activity Description:

Voluntary buyout/acquisition of properties in high hazard areas.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee with particular emphasis on Nassau, Suffolk Counties and parts of Staten Island.

Activity Progress Narrative:

From April 1st to June 30th, 2014, the State has drawn CDBG DR funding. Reported funds expenditure in the quarter is negative and less than funds drawdown in the quarter because after the end of the quarter drawdown vouchers from prior quarters were adjusted which decreased funds drawdown for this activity. In order to reflect this, negative funds expenditure is reported in this quarter. Inception to date funds drawdown is equal to funds expended. On current preliminary projections, the State has acquired 49 properties containing 47 housing units. The State is conducting a review of the Buyout data and will make any necessary adjustments in future quarterly reports.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	49	62/125
# of Parcels acquired voluntarily	49	62/125

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	47	60/128
# of Singlefamily Units	47	60/128

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	21	28	49	24/73	38/55	62/128	100.00
# Owner Households	21	28	49	24/73	38/52	62/125	100.00
# Renter Households	0	0	0	0/0	0/3	0/3	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: R2-BOH-UN

Activity Title: Buyout R2 - UN

Activity Category:

Acquisition - buyout of residential properties

Project Number:

R2-Buyout

Projected Start Date:

01/13/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

B. Recreate Home Buyout Rnd. 2

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$76,217,212.26

Total Budget

\$0.00

\$76,217,212.26

Total Obligated

\$32,765,870.75

\$53,984,525.82

Total Funds Drawdown

\$8,235,181.18

\$11,217,631.78

Program Funds Drawdown

\$8,235,181.18

\$11,217,631.78

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$10,001,023.29)

\$11,217,631.78

New York State

(\$10,001,023.29)

\$11,217,631.78

Match Contributed

\$0.00

\$0.00

Activity Description:

Voluntary buyout/acquisition of properties in high hazard areas.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee with particular emphasis on Nassau, Suffolk counties and parts of Staten Island.

Activity Progress Narrative:

From April 1st to June 30th, 2014, the State has drawn CDBG DR funding. Reported funds expenditure in the quarter is negative and less than funds drawdown in the quarter because after the end of the quarter drawdown vouchers from prior quarters were adjusted which decreased funds drawdown for this activity. In order to reflect this, negative funds expenditure is reported in this quarter. Inception to date funds drawdown is equal to funds expended. On current preliminary projections, the State has acquired 85 properties containing 80 housing units. The State is conducting a review of the Buyout data and will make any necessary adjustments in future quarterly reports.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Properties	85	130/191
# of Parcels acquired voluntarily	85	115/191

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	80	120/197
# of Singlefamily Units	80	120/197

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	85	0/0	0/0	130/197	0.00
# Owner Households	0	0	85	0/0	0/0	130/191	0.00
# Renter Households	0	0	0	0/0	0/0	0/6	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R2-ComRecon / G. Community Reconstruction Rnd. 2

Grantee Activity Number: R2-CR-Plan

Activity Title: Community Reconstruction Planning R2

Activity Category:

Planning

Project Number:

R2-ComRecon

Projected Start Date:

01/13/2014

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

G. Community Reconstruction Rnd. 2

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State



Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$20,000,000.00
Total Budget	\$0.00	\$20,000,000.00
Total Obligated	\$5,637,071.89	\$10,367,679.41
Total Funds Drawdown	\$5,637,071.89	\$10,367,679.41
Program Funds Drawdown	\$5,637,071.89	\$10,367,679.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,637,071.89	\$10,367,679.41
New York State	\$5,637,071.89	\$10,367,679.41
Match Contributed	\$0.00	\$0.00

Activity Description:

The State will contract with 9 planning/consulting firms to provide planning assistance to communities in the affected areas in their efforts to develop long-term recovery and resiliency plans which will lead to future CDBG-DR projects.

Location Description:

New York State will be undertaking planning activities in and with communities located in the impacted areas. Individuals and groups of communities are awarded in the three general areas: Long Island, New York City, and Upstate. All communities are located in Counties eligible for DR assistance through Sandy, Irene or Lee disaster declarations.

Activity Progress Narrative:

The NY Rising Community Reconstruction (NYRCR) Program is an eight-month community-based planning process to empower the State's most impacted communities with the technical expertise needed to develop thorough and implementable reconstruction plans to build physically, socially, and economically resilient and sustainable communities. This program is a continuation of activities from round 1.

The State has allocated between \$3 million and \$25 million each in CDBG-DR funding to 124 communities to implement eligible projects identified in NYRCR Community Reconstruction Plans. Sixty-one NYRCR Planning Committees, each comprising one or more of the 124 communities, were assembled. Forty-five Planning Committees began their work in the summer of 2013 and completed the planning process in April 2014. An additional 16 Planning Committees entered into the Program in spring 2014. These Planning Committees are composed of local residents, business owners, and civic leaders. Members of the Planning Committees were identified in consultation with established local leaders, community organizations, and in some cases, municipalities. The Planning Committees engaged in a deeply participatory recovery and resiliency planning process, supported by GOSR staff, planners from NYS Departments of State and Transportation, and consultants from planning firms that specialize in engineering, flood mitigation solutions, green infrastructure, and more. The planning process ensured that Committees engaged in an inventory of storm damage, asset inventory, assessment of risks to assets, consideration of community needs and opportunities, development of recovery and resiliency strategies, and proposal of projects and actions which advance those strategies. The process included a science-based, comprehensive risk assessment, which incorporated predictions of climate change and sea-level rise. It also included cost-estimation and a qualitative cost-benefit analysis for projects, which helped the Planning Committees make informed decisions on what projects to profile in their Community Reconstruction Plans.

The Program sets a new standard for community participation in recovery and resiliency planning by engaging the public in a rigorous, analytical recovery and resiliency planning process with community members serving on Planning Committees. More than 500 New Yorkers represent their communities by serving on Planning Committees. To date, over 500 Planning Committee Meetings have been held. All meetings were open to the public. An additional 180-plus Public Engagement Events have attracted thousands of community members, who provided feedback on the NYRCR planning process and proposals. The NYRCR Program's outreach has included communities that are traditionally underrepresented, such as immigrant populations and students. All planning materials are posted on the NYRCR Program's website, providing several ways for community members and the public to submit feedback on materials in progress.

Round I of the planning process concluded in April 2014, when each of the 45 original Planning Committees submitted their final NYRCR Plans, which contain proposed projects to be implemented with the allocated CDBG-DR funding, to the State. Committee members and State leaders, including Governor Cuomo, gathered to mark the conclusion of the planning process and the start of the implementation process. That event also kicked off Round II of the planning process, which includes the 16 new Planning Committees.

At this time, the State is initiating the implementation of projects proposed by the 45 Round I Planning Committees in their



NYRCR Plans. The State is assessing the eligibility, feasibility, and efficacy of proposed projects. Simultaneously, the State is working with the 16 Round II Planning Committees to begin their assessments of storm damage, asset inventories, and risk assessments.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/56

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R2-Housing / A. Recreate NY Smart Home Repair &

Grantee Activity Number:	R2-HSG-LMI
Activity Title:	Recreate NY Smart Home Repair R2 - LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R2-Housing

Projected Start Date:

01/13/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

A. Recreate NY Smart Home Repair & Reconstruction Rnd.

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State



Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$143,991,384.08
Total Budget	\$0.00	\$143,991,384.08
Total Obligated	\$29,588,183.13	\$113,146,061.14
Total Funds Drawdown	\$29,569,206.01	\$74,466,698.91
Program Funds Drawdown	\$29,569,206.01	\$74,466,698.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,024,471.80	\$63,497,863.96
New York State	\$22,024,471.80	\$63,497,863.96
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation or reconstruction of owner-occupied single-family housing.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropic Storm Lee with the majority located in Nassau and Suffolk Counties.

Activity Progress Narrative:

During the quarter, the State's Homeownership Program continued to issue both Reimbursement and initial Repair payments to applicants. In Q2-2014, the program issued Round 2 payment to 916 unique LMI applicants (total number of unique LMI applicants issued payment since Program inception: 2,153). The Program also issued final Round 2 payments to 89 unique LMI applicants (total LMI applicants issued final Round 2 payment since Program inception: 163). Since the State adjusted its DRGR reporting metrics in Q2-2014 to comply with HUD requirements that we report on each applicant upon completion of the national objective and eligibility activity, the data report in the beneficiaries performance metrics only reflect unique applicants that have received final payments. As a result, we have made a negative adjustment to these numbers. This quarter's metrics contain negative numbers, reflecting our adjustment for applicants for whom we previously reported Round 2 payments. In recognition of the fact that LMI applicants are less likely to receive private insurance benefits, the Program allows them a higher Award Cap than non-LMI (Urgent Need) applicants. The cap is set at \$300,000 for Unmet Needs applicants and set at \$350,000 for LMI applicants. The Program closed the window for new applications for Program on April 11th, 2014, one year after the program was launched. Outreach events around the homeowner program closing deadline by State housing program representatives included 1,200 radio spots and 89 print ads placed to inform the public about workshop details for an enrollment push during the final month of the homeowner program, and over 700 homeowner contacts. The State made strong efforts to engage potential applicants, particularly the LMI population by partnering with organizations such as the Housing Welfare Counsel. To assist homeowners with questions about their award calculation or scope of work estimate, the Program held 20 "Technical Assistance Meeting" events during Q2-2014, in partnership with the LiRo Group, construction-management subcontractor to Dormitory Authority of the State of New York (DASNY) and IEM/Horne, the case-management contractor. A total of 1,074 applicants were assisted at the events. In Q2-2014, the Program completed the process of transitioning from the former case-management vendor Prosource, to the new vendor, IEM/Horne, under a new, performance-based contract. In Q2-2014, the Program also began the process of notifying eligible applicants about funding for Optional Items that may be available to them; including optional elevation (for those in the 100-year floodplain but not substantially damaged); optional mitigation measures to increase resiliency; and bulkhead repair/reconstruction for those with storm-damaged bulkheads.

Reported funds expended in the quarter do not match funds drawdown for several reasons. First, a number of drawdown vouchers were adjusted after the end of the quarter which decreased inception to date funds drawdown and required the reporting of negative funds expenditures in the quarter. Second, cash on hand from voided checks was used to fund some expenditures. Third, some check payments were held after the initial drawdown was made. Inception to date funds drawdown is greater than inception to date expenditure because some check payments were held after the drawdown was made.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Properties	-1301	163/3773
# of Substantially Rehabilitated Units	24	24/905
# of Elevated Structures	25	25/755

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1301	163/3810
# of Singlefamily Units	-1301	163/3810

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-267	-1034	-1301	72/1146	91/2654	163/3810	100.00
# Owner Households	-267	-1034	-1301	72/1132	91/2641	163/3773	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	R2-HSG-Plan
Activity Title:	Housing Planning R2

Activity Category:

Planning

Project Number:

R2-Housing

Projected Start Date:

01/13/2014

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

A. Recreate NY Smart Home Repair & Reconstruction Rnd.

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$11,000,000.00
Total Budget	\$0.00	\$11,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York State	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Planning for the rehabilitation or reconstruction of owner occupied single-family housing.

Location Description:

Areas impacted by Hurricane Sandy and Irene and Tropical Storm Lee with majority located in Nassau and Suffolk counties.

Activity Progress Narrative:

This activity has just been created in the system and there have not been any draws or expenditures made against this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	R2-HSG-UN
Activity Title:	Recreate NY Smart Home Repair R2 - UN

Activity Category: Rehabilitation/reconstruction of residential structures	Activity Status: Under Way
Project Number: R2-Housing	Project Title: A. Recreate NY Smart Home Repair & Reconstruction Rnd.
Projected Start Date: 01/13/2014	Projected End Date: 01/12/2016
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Urgent Need	Responsible Organization: New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$172,410,004.52
Total Budget	\$0.00	\$172,410,004.52
Total Obligated	\$18,697,412.87	\$110,299,190.90
Total Funds Drawdown	\$18,727,808.76	\$57,193,959.73
Program Funds Drawdown	\$18,727,808.76	\$57,193,959.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$48,109,802.77)	\$45,334,614.88
New York State	(\$48,109,802.77)	\$45,334,614.88
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation or reconstruction of owner-occupied single-family housing.

Location Description:
Areas impacted by Hurricanes Sandy and Irene and Tropic Storm Lee with the majority located in Nassau and Suffolk Counties.

Activity Progress Narrative:
During Q2-2014, the State Homeownership Program continued to issue both Reimbursement and initial Repair payments to applicants. In Q2-2014, the program issued payment to 1,241 unique UN applicants, bringing the total number of unique UN applicants issued Round 2 payment since the Program’s inception to 2,491. In Q2-2014, the Program issued final payment to 155 unique UN applicants. This brings the total number of UN applicants issued final Round 2 payment since the Program’s inception to 304. Since the State adjusted its DRGR reporting metrics in Q2-2014 to comply with HUD requirements that we report on each applicant upon completion of the national objective and eligibility activity, the data report in the beneficiaries performance metrics only reflect unique applicants that have received final payments. As a result, we have made a negative adjustment to these numbers. This quarter’s metrics contain negative numbers, reflecting our adjustment for applicants for whom we previously reported Round 2 payments. The Program closed the window for new applications for the Single Family Homeownership Program on April 11th, 2014, one year after the program was launched. Outreach events around the homeowner program closing deadline by State housing program contractors and community outreach contractors included 1,200 radio spots and 89 print ads placed to inform the public about the workshop dates, times, and locations for an enrollment push during the final month of the homeowner program, and over 700 homeowner

contacts. The State made strong efforts to engage potential applicants, particularly the LMI population by partnering with organizations such as the Housing Welfare Counsel. To assist homeowners with questions about their award calculation or scope of work estimate, the Program held 20 "Technical Assistance Meeting" events during Q2-2014, in partnership with the LiRo Group, construction-management subcontractor to Dormitory Authority of the State of New York (DASNY) and IEM/Horne, the case-management contractor. A total of 1,074 applicants were assisted at the events; in these meetings applicants received one-on-one assistance from experienced case management and construction management staff. In Q2-2014, the Program completed the process of transitioning from the former case-management vendor Prosource, to the new vendor, IEM/Horne, under a new, performance-based contract. In Q2-2014, the Program also began the process of notifying eligible applicants about funding for Optional Items that may be available to them. Optional Items include optional elevation (for those in the 100-year floodplain but not substantially damaged); optional mitigation measures to increase resiliency; and bulkhead repair/reconstruction for those with storm-damaged bulkheads. Reported funds expended in the quarter is negative and does not match funds drawdown for several reasons. First, a number of drawdown vouchers were adjusted after the end of the quarter which decreased inception to date funds drawdown and required the reporting of negative funds expenditure in the quarter. Second, cash on hand from voided checks was used to fund some expenditures. Third, some check payments were held after the initial drawdown was made. Inception to date funds drawdown is greater than inception to date expenditure because a some check payments were held after the drawdown was made.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-1669	304/4279
# of Substantially Rehabilitated Units	69	69/1455
# of Elevated Structures	84	84/1198

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1669	304/4323
# of Singlefamily Units	-1669	304/4323

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-1669	0/21	0/23	304/4323	0.00
# Owner Households	0	0	-1669	0/0	0/0	304/4279	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R2-IMA / I. IMA Rnd. 2

Grantee Activity Number: R2-IMA-LMI

Activity Title: Recreate NY IMA Program R2 - LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

R2-IMA

Project Title:

I. IMA Rnd. 2

Projected Start Date:

01/13/2014

Projected End Date:

01/12/2016

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

New York State

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$5,000,000.00

Total Budget

\$0.00

\$5,000,000.00

Total Obligated

\$322,849.82

\$1,091,184.87

Total Funds Drawdown

\$334,645.30

\$1,091,184.87

Program Funds Drawdown

\$334,645.30

\$1,091,184.87

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$339,561.08

\$1,091,184.87

New York State

\$339,561.08

\$1,091,184.87

Match Contributed

\$0.00

\$0.00

Activity Description:

Assistance to displaced homeowners to help them pay the lesser of their monthly mortgage or rental payment.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee with the majority located in Nassau and Suffolk Counties.

Activity Progress Narrative:

This reporting quarter, the State adjusted its DRGR reporting metrics to comply with HUD requirements that we report on applicants upon completion of the national objective and eligibility activity.. As a result, a negative beneficiary adjustment is reflected in this quarter to show the number of beneficiaries who have received a final payment, rather than the total number of beneficiaries who have received any milestone payments from the State. In the following quarters, the beneficiary number will reflect the increase in applicants who have received a final payment and should not appear negative as required this quarter to make the adjustment. The State will work with HUD to determine if this approach is appropriate for IMA. The details of beneficiaries are outlined below.

A substantial number of NY Rising homeowner program participants remain unable to inhabit their primary residences. Many of these displaced families are struggling to pay both a mortgage on the storm-damaged home together with interim housing



costs. In Q2-2014, the Interim Mortgage Assistance (IMA) Program continued to assist homeowners facing additional housing cost while displaced. The State had previously reported for Q1-2014 the total number of applicants who had received a grant award through the IMA Program. For Q2-2014, the State is reporting solely on the total number of applicants who received their final payments. The Q2-2014 cumulative beneficiaries from inception numbers are therefore negative on this report. The State reported 24 Low to Moderate Income (LMI) applicants for the Q1-2014 report and is now reporting the final payments for 2 LMI applicants for the Q2-2014 report, making the cumulative number -22 applicants awarded. The IMA Program did not revoke/reverse previously disbursed awards; the negative amount of participants awarded is due to the reporting change, not a programmatic change.

During Q2-2014, the State's IMA program received many LMI applicants in response to continued outreach for the program. The FEMA Individual Assistance (IA) Program, which gave rental assistance to displaced homeowners, ended on April 30, 2014. The State's IMA program conducted outreach to NY Rising program participants who were known to be FEMA IA participants and FEMA Disaster Housing Assistance Program (DHAP) participants, encouraging them to apply to the IMA Program. The IMA Program received a significant increase in applications following this outreach.

During Q2-2014 the State's IMA program continued to distribute monthly reimbursement payments to eligible IMA applicants. The program also distributed retroactive payments where appropriate. Retroactive payments covered months in which participants were displaced from their uninhabitable homes and duplication of benefits was present. During Q2-2014, the Program issued regular monthly and/or retroactive payments to 28 LMI participants.

During Q2-2014, the State received notice of HUD approval for the NY State Action Plan Amendment No. 6, modifying the IMA award calculation portion of the program. Until that time, the award had been based on a formula that calculated the lesser of the monthly mortgage or the additional temporary housing payment. Based on the approved Amendment, the award is now calculated based the monthly mortgage amount of their primary residence damaged by the storm and proof of an additional housing payment (rental payment receipt or hotel receipt) for that month. The program issued a one lump-sum payment to previously awarded applicants who were receiving IMA payments equivalent to their rent. The Program issued a policy change payment to 22 LMI applicants.

Reported funds expended in the quarter do not match funds drawdown because because certain drawdown vouchers were adjusted after the end of the quarter. Inception to date funds drawdown is equal to funds expended.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-22	2/147

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	-24	-22	2/47	0/100	2/147	100.00
# Owner Households	2	-24	-22	2/47	0/100	2/147	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	R2-IMA-UN
Activity Title:	Recreate NY IMA Program R2 - UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R2-IMA

Projected Start Date:

01/13/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

I. IMA Rnd. 2

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$15,000,000.00
Total Budget	\$0.00	\$15,000,000.00
Total Obligated	\$1,997,537.06	\$2,627,446.47
Total Funds Drawdown	\$1,959,507.01	\$2,627,446.47
Program Funds Drawdown	\$1,959,507.01	\$2,627,446.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,958,322.88	\$2,627,446.47
New York State	\$1,958,322.88	\$2,627,446.47
Match Contributed	\$0.00	\$0.00

Activity Description:

Assistance to displaced homeowners to help them pay the lesser of their monthly mortgage or rental payment costs.

Location Description:

Areas impacted by Hurricanes Sandy and Irene and Tropical Storm Lee with the majority located in Nassau and Suffolk Counties.

Activity Progress Narrative:

This reporting quarter, the State adjusted its DRGR reporting metrics to comply with HUD requirements that we report on applicants upon completion of the national objective and eligibility activity. As a result, a negative beneficiary adjustment is reflected in this quarter to show the number of beneficiaries who have received a final payment, rather than the total number of beneficiaries who have received any milestone payments from the State. In the following quarters, the beneficiary number will reflect the increase in applicants who have received a final payment and should not appear negative as required this quarter to make the adjustment. The State will work with HUD to determine if this approach is appropriate for IMA. The details of beneficiaries are outlined below.

A substantial number of NY Rising homeowner program participants remain unable to inhabit their primary residences. Many of these displaced families are struggling to pay both a mortgage on the storm damaged home together with interim housing costs. In Q2-2014, the Interim Mortgage Assistance (IMA) Program continued to assist homeowners facing additional housing costs while displaced. The State had previously reported for Q1-2014 the total number of applicants who had received a grant award through the IMA Program. For Q2-2014, the State is reporting solely on the total number of applicants who received



their final payments. The Q2-2014 cumulative beneficiaries from inception numbers are therefore negative on this report. The State reported 67 Urgent Need (UN) applicants for the Q1-2014 report and is now reporting the final payments for 12 UN applicants for the Q2-2014 report, making the cumulative number -55 applicants awarded. The IMA Program did not revoke/reverse previously disbursed awards; the negative amount of participants awarded is due to a reporting change, not a programmatic change.

During Q2-2014, the State IMA program received many new applicants in response to continued outreach for the program. The FEMA Individual Assistance (IA) Program, which gave rental assistance to displaced homeowners, ended on April 30, 2014. The State IMA program conducted outreach to NY Rising program participants who were known to be FEMA IA participants and FEMA Disaster Housing Assistance Program (DHAP) participants, encouraging them to apply to the IMA Program. The IMA Program received a significant increase in applications following this outreach.

During Q2-2014 the State IMA program continued to distribute monthly reimbursement payments to eligible IMA applicants. The program also distributed retroactive payments where appropriate. Retroactive payments covered months in which participants were displaced from their uninhabitable homes and duplication of benefits were present. During Q2-2014, the Program issued regular monthly and/or retroactive payments to 186 Urgent Need (UN) participants.

During Q2-2014, the State received notice of HUD approval for the NY State Action Plan Amendment No. 6, modifying the IMA award calculation portion of the program. Until that time, the award had been based on a formula that calculated the lesser of the monthly mortgage or the additional temporary housing payment. Based on the approved Amendment the award is now calculated based the monthly mortgage amount of their primary residence damaged by the storm and proof of an additional housing payment (rental payment receipt or hotel receipt) for that month. The program issued lump-sum payments to program participants entitled to a larger benefit under the new payment calculation to 158 (UN) applicants.

Reported funds expended in the quarter do not match funds drawdown because because certain drawdown vouchers were adjusted after the end of the quarter. Inception to date funds drawdown is equal to funds expended.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-55	12/441

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-55	0/0	0/0	12/441	0.00
# Owner Households	0	0	-55	0/0	0/0	12/441	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R2-INFRA / Local Government and Critical Infrastructure



Grantee Activity Number:	R2-INFRA-Clemente - LMI
Activity Title:	Roberto Clemente State Park R2 - LMI

Activity Category: Rehabilitation/reconstruction of public facilities	Activity Status: Under Way
Project Number: R2-INFRA	Project Title: Local Government and Critical Infrastructure Program - R2
Projected Start Date: 05/16/2013	Projected End Date: 05/14/2015
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,160,000.00
Total Budget	\$2,160,000.00	\$2,160,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York State	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project management, including staff, development of design criteria for proposed improvements, and design implementation.

Location Description:

Roberto Clemente State Park, a 25-acre urban park serving 1.3 million visitors annually, is located in the Morris Heights neighborhood of the Bronx with 3,700 linear feet of waterfront along the Harlem River in Bronx County, New York. Owned and operated by the State of New York Office of Parks, Recreation and Historic Preservation (OPRHP/Parks), this Bronx County park was directly impacted by Superstorm Sandy.

Activity Progress Narrative:

This activity has just been created in the system and there have not been any draws or expenditures made against this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	R2-INFRA-Rise
Activity Title:	Resiliency Institute Planning R2

Activity Category:

Planning

Project Number:

R2-INFRA

Projected Start Date:

01/13/2014

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Local Government and Critical Infrastructure Program - R2

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,700,000.00
Total Budget	\$0.00	\$2,700,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York State	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The New York State Resiliency Institute for Storms & Emergencies (RISE) is an “applied think tank” led by New York University and Stony Brook University. RISE facilitates coordination among local research centers engaged in Sandy-related work and storm resilience through an inter-disciplinary research and planning effort, conducted through a consortium of New York State higher education institutions. The consortium functions as an institution for knowledge development of storm-hazards risk management; provides expertise to state agencies engaged in promoting recovery and resilience; and develops platforms for transforming predictions into adaptive measures.

Location Description:

Research activities will take place primarily on the campuses of the Stony Brook University in Stony Brook, Long Island, New York and the New York University/Polytechnic Institute in Brooklyn, New York. Additional research activities take place in facilities of partner organizations including Columbia University in New York, New York and Cornell University in Ithaca, New York. Research focuses on areas of New York State impacted by coastal and riverine flooding caused by Sandy, Irene and Lee and other extreme weather events.

Activity Progress Narrative:

This activity has just been created in the system and there have not been any draws or expenditures made against this activity.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/22

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: R2-Rental / Rental Properties Program R2

Grantee Activity Number:	R2-SRR-LMI
Activity Title:	Small Rental Repair R2 - LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R2-Rental

Projected Start Date:

01/13/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Rental Properties Program R2

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$15,000,000.00



Total Budget	\$0.00	\$15,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$322,224.00
Program Funds Drawdown	\$0.00	\$322,224.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$322,224.00	\$322,224.00
New York State	\$322,224.00	\$322,224.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation or reconstruction of renter occupied housing.

Location Description:

Areas impacted by Hurricane Sandy and Irene and Tropical Storm Lee with the majority located in Nassau and Suffolk counties.

Activity Progress Narrative:

This activity has just been created in the system and there have not been any draws or expenditures made against this activity. However, after the end of the quarter drawdown vouchers from prior quarters were adjusted to reflect program delivery activity associated with developing this program. This created inception to date funds drawdown for this activity. In order to reflect this, additional funds expenditure is reported in this quarter. Inception to date funds drawdown is equal to funds expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	R2-SRR-UN
Activity Title:	Small Rental Repair R2 - UN

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
R2-Rental

Projected Start Date:
01/13/2014

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Rental Properties Program R2

Projected End Date:
01/12/2016

Completed Activity Actual End Date:

Responsible Organization:
New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$15,000,000.00
Total Budget	\$0.00	\$15,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$322,224.00
Program Funds Drawdown	\$0.00	\$322,224.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$322,224.00	\$322,224.00
New York State	\$322,224.00	\$322,224.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation and reconstruction of renter occupied housing.

Location Description:
Areas impacted by Hurricane Sandy and Irene and Tropical Storm Lee with the majority of households located in Nassau and Suffolk counties.

Activity Progress Narrative:
This activity has just been created in the system and there have not been any draws or expenditures made against this activity. However, after the end of the quarter drawdown vouchers from prior quarters were adjusted to reflect program delivery activity associated with developing this program. This created inception to date funds drawdown for this activity. In order to reflect this, additional funds expenditure is reported in this quarter. Inception to date funds drawdown is equal to funds expended.

Accomplishments Performance Measures
No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: R2-SmBusiness / D. Small Business Program Rnd 2

Grantee Activity Number: R2-SB-Ment

Activity Title: Small Business Mentoring R2

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

R2-SmBusiness

Project Title:

D. Small Business Program Rnd 2

Projected Start Date:

05/01/2013

Projected End Date:

05/01/2015

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

New York State

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2014

N/A

To Date

\$3,000,000.00

Total Budget

\$0.00

\$3,000,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 New York State

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

The Business Mentor NY Program is a pilot planning program that seeks to assess the impact of providing opportunities for New York State entrepreneurs and small businesses to overcome challenges and foster growth. The plan is being developed through a pilot web-based system that will connect storm impacted small businesses and entrepreneurs with larger, more established mentor businesses. The planning funds will not be used to fund mentors or technical assistance. Rather, the web-based system will provide the platform for facilitating the mentor/mentee connections that will result in the provision pro-bono services and /or technical assistance to storm impacted small businesses. The Empire State Development will provide quarterly reports and a final plan that details the results, outcomes, strengths and weaknesses of the pilot program and provides a suggested path for permanently implementing and maintaining the program.

Location Description:

Disaster impacted counties

Activity Progress Narrative:

In Q2 2014, the Program completed the final stages of system design and implementation. The web-based system was brought online for small businesses located in storm-impacted communities to register for pro-bono mentorship and technical assistance services from volunteer mentor businesses. Also in Q2 2014, the Program worked to recruit volunteer mentor businesses and initiated outreach to encourage potential mentee businesses located in storm-impacted counties to register in the system. Although no funds have been expended in this quarter, any costs incurred under administrative spending will be reallocated appropriately.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	R2-SBJ-LMI
Activity Title:	Small Business Jobs R2 - LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

R2-SmBusiness

Projected Start Date:

05/14/2014

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

D. Small Business Program Rnd 2

Projected End Date:

05/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$16,000,000.00
Total Budget	\$0.00	\$16,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York State	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant and/or loan assistance to eligible businesses to cover working capital, machinery and equipment, furniture and fixtures, renovation and reconstruction activities. Not-for profits will be eligible to receive the same, except for working capital.

Location Description:

Hurricane Sandy: Nassau, Orange, Putnam, Rockland, Suffolk, Sullivan, Ulster, and Westchester counties.

Hurricane Irene: Albany, Clinton, Columbia, Delaware, Dutchess, Essex, Greene, Herkimer, Montgomery, Nassau, Orange, Otsego, Putnam, Rensselaer, Rockland, Saratoga, Schenectady, Schoharie, Suffolk, Sullivan, Ulster, Warren, Washington, and Westchester.

Tropical Storm Lee: Broome, Chemung, Chenango, Delaware, Fulton, Herkimer, Oneida, Orange, Otsego, Schenectady, Schoharie, Tioga, and Ulster.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/321	
# of Businesses	0		0/286	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Retained	0	0	0	0/447	0/74	0/572	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	R2-SBJ-UN
Activity Title:	Small Business Jobs R2 - UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

R2-SmBusiness

Projected Start Date:

05/14/2014

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

D. Small Business Program Rnd 2

Projected End Date:

05/12/2016

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Apr 1 thru Jun 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York State	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant and/or loan assistance to eligible businesses to cover working capital, machinery and equipment, furniture and fixtures, renovation and reconstruction activities. Not-for profits will be eligible to receive the same, except for working capital.

Location Description:

Hurricane Sandy: Nassau, Orange, Putnam, Rockland, Suffolk, Sullivan, Ulster, and Westchester counties.

Hurricane Irene: Albany, Clinton, Columbia, Delaware, Dutchess, Essex, Greene, Herkimer, Montgomery, Nassau, Orange, Otsego, Putnam, Rensselaer, Rockland, Saratoga, Schenectady, Schoharie, Suffolk, Sullivan, Ulster, Warren, Washington, and Westchester.

Tropical Storm Lee: Broome, Chemung, Chenango, Delaware, Fulton, Herkimer, Oneida, Orange, Otsego, Schenectady, Schoharie, Tioga, and Ulster.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/80	
# of Businesses	0		0/72	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Retained	0	0	0	0/98	0/21	0/143	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

